

**Minutes of the Review Meeting on NCRMP(AF) works held at 9.45 AM
on 18.01.2015 in OSDMA Conference hall.**

A review meeting on NCRMP(AF) works was held under the Chairmanship of Dr.Taradatt, IAS, Addl Chief Secretary, Revenue & DM and Managing Director, OSDMA at 9.45 AM on 18.01.2015 in the OSDMA Conference hall. The participants as in Annexure -1 attended the meeting.

Gist of Decisions:

NCRMP(Additional Financing) Works

Works have been started in 98 sites & 23 sites yet to be agreement signing out of 162 and 100 approach roads (46 packages) under NCRMP Additional financing. The physical progress was reviewed and targets fixed as below.

Cyclone Shelter:

Rs. In Lakh

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|--------------------------------|------------------------------------|--------------------|-----------|--------------------------------------|--|---|---|--|
| RW Division; Balasore-I | | | | | | | | |
| 1. | Srijanga Of Remuna Block | Suresh Kumar Nayak | 288.19 | 08.05.2014 /07.08.2015 | Bending & Binding reinforcement of plinth beam is in progress. Sand filling inside plinth is in progress 70.44 | GF slab by Dec. 2014 10.00 | Casting of GF column up to beam bottom level & sand filling inside plinth completed. Construction of Brick wall at GF staircase is in progress. 50.02 | GF slab by Jan. 2015 15.00 |
| 2. | Rehanga Of Remuna Block | | | | Casting of Working pile is in progress | WP complete by 20 th Dec. 2014/Plinth level by15th Jan. 2015 10.00 | Testing of working pile completed. Excavation for pile cap is in progress. | All WP complete by Jan/Plinth level by15th Feb. 2015 15.00 |
| 3. | Raja Chhak (Tandura) | Harekreshna Panda | 159.59 | Ltr of acceptance issued on 09.01.15 | | | Casting of Initial Pile Completed 0.00 | WP by Jan. 2015 15.00 |
| 4. | Pakharabad of Balasore Sadar Block | Harekreshna Panda | 315.35 | 13.05.2014 /02.08.2015 | Casting of Working pile is in | GF by Dec/ 10.00 | Plinth brick wall is in progress. | GF by Jan, 2015 15.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|---------------------------------|---------------------------------|---------------------|-----------|-------------------------|--|--|--|------------------------------|
| | | | | | progress 56.03 | | 0.00 | |
| 5. | Baincha of Balasore Sadar Block | | | | Bending & Binding reinforcement of plinth beam & sand filling inside plinth completed. Centering & shuttering of plinth beam is in progress. | Plinth level by Dec, 2014/GF by Jan. 2015 10.00 | Casting of GF column up to beam bottom level completed and bend binding reinforcement ramp slab completed | GF by Jan. 2015 15.00 |
| 6. | Srikona | Basant Ku. Behera | 169.68 | 08.08.2014/07.11.2015 | No work 0.00 | WP by Dec. 2014/ plinth by Jan. 2015 10.00 | Testing of initial pile completed. Construction of reference pillar all around building is in progress. 0.00 | WP by Jan. 2015 10.00 |
| 7. | Pakharsuan | Pravat Ku. Biswal | 124.74 | 20.11.2014 / 19.02.2016 | No progress 0.00 | Test pile by Dec, 2014/WP by Jan. 2015 10.00 | Initial pile not done. 0.00 | Test pile by Jan. 2015 10.00 |
| | | | | | | Sub Total | | 95.00 |
| RW Division; Balasore-II | | | | | | | | |
| 8. | Apitara | Manoranjan Kar | 175.58 | 10.10.14/ 09.01.16 | Casting of IP done on 06.11.2014. 0.00 | WP by Dec. 2014 10.00 | Test pile cast on 06.11.14. & testing on 08.01.15. 0.00 | All WP by Jan, 2015 15.00 |
| 9. | Avana of Bahanaga Block | Rajendra Prasad Das | 167.54 | 3.04.2014 | Land problem not solved 0.00 | Test pile by Dec./EE should solve the issue in consultation with Collector 10.00 | Collector suggested alternate land in the same village intimated by OSDMA to EE, Balasore-II on 16.01.2015. 0.00 | Test pile by Jan, 2015 10.00 |
| 10. | Ranabhanjpur | Manoranjan Kar | 175.37 | 10.10.14/ 09.01.16 | Casting of Initial pile completed on 07.11.2014 0.00 | WP by Dec. 2014 10.00 | Test pile cast on 07.11.14 & testing on 05.01.15 0.00 | WP by Jan, 2015 10.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|------------------------------|-------------------------------|---------------------------|-----------|----------------------------|---|---|--|---|
| 11. | Belpur | Manoranjan Kar | 176.18 | 28.06.2014 | Casting of Initial pile completed on 08.11.2014 | WP by Dec. 2014/ EE should ensure about the agreement 10.00 | Casting of Initial pile completed on 08.11.2014 but not tested 0.00 | WP by Jan. 2015/ EE should ensure about the agreement 10.00 |
| | | | | | | Sub Total | | 45.00 |
| RW Division; Jaleswar | | | | | | | | |
| 12. | Panchupali of Baliapal Block | Rajendra Kumar Behera | 157.90 | 04.03.2014/03.06.2015 | Column work in ground floor, brick work upto plinth level completed. Ramp cast 48.04 | Plinth level by Oct/ GF by Nov 20.00 | Shuttering work for Ground floor roof slab in progress. 11.55 | GF by Jan, 2015 20.00 |
| 13. | Sankhua | Gagan Ku. Das | 167.77 | 12.11.2014 / 11.02.2016 | Test pile report received on 06.12.2014. Work to be started soon. 0.00 | WP by Dec. 2014 10.00 | Sand filling work completed, Layout given, piling work to be started. 0.00 | WP by Jan. 2015 10.00 |
| 14. | Narayanpur | Amresh Behera | 167.73 | 04.12.2014 / 03.03.2016 | Site clearance in progress 0.00 | WP by Dec. 2014 10.00 | Site clearance completed, piling work to be started 0.00 | WP by Jan. 2015 10.00 |
| 15. | Jaleswarpur | M/s Engineers & Architect | 354.49 | 29.09.2014 / 28.12.2015 | Working pile completed 32.85 | GF by Dec. 2014 10.00 | Chipping of pile for pile cap PCC in progress. 15.75 | Plinth by Jan, 2015 10.00 |
| 16. | Tengramari | | | | Working pile completed | Plinth level by Dec. 2014 10.00 | Preparation for casting of pile cap in progress | Plinth level by Jan, 2015 10.00 |
| 17. | Kantibhauni of Baliapal Block | Basanta Kumar Behera | 169.65 | 04.03.2014/03.06.2015 | Ground floor slab cast, 1 st floor column work in progress 82.57 | FF by Dec. 20.00 | First floor roof slab cast, Parapet wall & Septic tank in progress. 0.00 | Parapet wall/septic tank/brick work by Jan, 2015. 20.00 |
| 18. | Bolang | Harekrushna | 177.69 | 10.09.2014 (date of | Initial pile test | WP by Dec. 2014/EE should | 79 numbers pile work | Plinth by Jan, 2015/EE should |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|--------------------------------|--|-----------------------|-----------|-----------------------|---|---|--|-----------------------------------|
| | | Panda | | acceptance) | report submitted to OSDMA for foundation design 0.00 | ensure about the agreement 10.00 | completed & rest in progress 0.00 | ensure about the agreement 10.00 |
| | | | | | | Sub Total | | 90.00 |
| RW Division; Bhadrak-II | | | | | | | | |
| 19. | Umakanta Uchha Bidyalaya (Budhi chaka) of Basudevpur Block | Rabindra Prasad Barik | 367.62 | 06.06.2014/05.09.2014 | Initial pile with load test completed . Working pile work not started. 0.00 | WP complete by Dec./plinth by Jan. 2015 15.00 | Initial pile load test completed . Working pile work not started. 0.00 | WP complete by Jan. 2015 15.00 |
| 20. | Bideipur of Basudevpur Block | | | | Initial pile with load test completed . Working pile work not started. | WP complete by Dec./plinth by Jan. 2015 15.00 | Working pile completed | GF by Jan. 2015 15.00 |
| 21. | Jaminikanta (Kismatkrushnapur) of Basudevpur Block | Ratikanta Nayak | 293.83 | 04.03.2014/03.06.2015 | Working pile work completed. Pile cap reinforcement work in progress 77.74 | Plinth level by Dec. 2014/GF slab by Jan. 2015 10.00 | Pile cap & pedestal work Completed 0.00 | GF slab by Jan. 2015 10.00 |
| 22. | Dhinda Chandi(Sana krushnapur) of Basudevpur Block | | | | Grade beam casting completed on dt. 27.11.2014. Ground floor column work in progress. | GF by Dec. 2014 10.00 | Pile cap ,Grade beam & Sand filling completed.. Column work is in progress. | GF by Jan, 2015 10.00 |
| 23. | Chhedak of Chandabali Block | Jyotirmaya Swain | 156.11 | 04.03.2014/03.06.2015 | Initial Pile casted & load test not done 0.00 | WP by Dec. 2014. 10.00 | Initial Pile load test completed on dt. 30.12.2014 0.00 | WP by Jan, 2015 10.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----|----------------------------------|-------------------|-----------|-----------------------------------|--|--|--|---|
| 24. | Bidyutprabha of Chandibali Block | Ashok Kumar Jena | 153.77 | 04.03.2014/ 03.06.2015 | Working pile work completed. Pile cap reinforcement & casting work in progress. 44.93 | WP Completed by 8.11.14 10.00 | Pile cap & pedestal work completed. Grade beam work is in progress. 13.59 | GF by Jan, 2015 15.00 |
| 25. | Kanakaprasad of Chandabali block | Manoranjan Kar | 319.62 | 30.09.2014/ 29.12.2015 | Initial pile casted on 11.11.2014, awaiting for initial pile load test 0.00 | Test pile by Oct/ WP by Nov 10.00 | Initial pile casted on 11.11.2014, awaiting for initial pile load test 0.00 | WP completed by end of Feb, 2015 10.00 |
| 26. | Gourprasad | | | | Initial pile casted on dt.12.11.2014, awaiting for initial pile load test | Test pile by Oct/ WP by Nov 10.00 | Initial pile casted on dt.12.11.2014, awaiting for initial pile load test | WP completed by end of Feb, 2015 10.00 |
| 27. | Eram Of Basudevur Block | Raghunath Panda | 304.56 | 07.04.2014/ 06.07.2015 | Grade beam casted on dt.22.11.2014. Ground floor RCC column work in progress. 86.94 | Plinth level by Oct./ GF by Nov 15.00 | Work up to plinth & ramp completed, GF centring, shuttering & reinforcement work in progress for slab casting. 0.00 | GF by Jan. 2015 15.00 |
| 28. | Radhakantapur, Basudevur Block | | | | Grade beam casted on dt.18.11.2014. Ground floor RCC column work in progress. | Plinth level by Oct./ GF by Nov 15.00 | Work up to plinth & ramp completed, GF centring, shuttering & reinforcement work in progress for slab casting. | GF by Jan. 2015 15.00 |
| 29. | Badadilanchi | M/s Liza Agencies | | | | | Letter of acceptance issued to the agency on dt.19.12.14 & 1st reminder issued on 16.01.15 | Test pile by Jan. 2015/ EE should contact with agency and sign the agreement 10.00 |
| | | | | | | Sub Total | | 135.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----------------------------------|----------------------------------|-------------------------|---------------|----------------------------|--|--|---|---|
| RW Division; Kendrapara-I | | | | | | | | |
| 30. | Janara | Rabindra Nath Das | 177.01 | 09.09.2014/ 12.09.2015 | Working Test pile completed 0.00 | WP by 8.11.2014 10.00 | No work 0.00 | WP complete Jan. 2015 10.00 |
| 31. | Kanshpal Of Mahakalapada Block | Nrusingha Charan Beura | 258.67 | 13.06.2014 / 12.09.2015 | Building area filling earth by the agency and load test to be casted 0.00 | WP by 8.11.2014 10.00 | No work 0.00 | Plinth by Jan, 2015 10.00 |
| | | | | | | Sub Total | | 20.00 |
| RW Division; Kendrapara-II | | | | | | | | |
| 32. | Badheipur of Pattamunda i Block | Rabindra Nath Das | 168.90 | 09.07.2014/ 08.10.2015 | Initial pile completed. Pile load test done & report submitted to OSDMA 0.00 | Plinth by Dec. 2014/GF slab by 20 th Jan, 2015 15.00 | Working pile is in progress. (66/129 nos.) 0.00 | WP by Jan, 2015 10.00 |
| 33. | Koilipur of Rajnagar Block | Kulamani Nayak | 167.18 | 29.04.2014/ 28.07.2015 | Working pile completed 0.00. | WP by Dec, 2014 10.00 | Working pile completed. Pile cap PCC excavation work is in progress 0.00 | Plinth by Jan, 2015 10.00 |
| 34. | Laxminarayapur of Rajnagar Block | N C. Beura | 254.41 | 29.04.2014/ 28.07.2015 | Pile load test to be done 0.00 | WP by Dec. 2014 10.00 | Test pile casting completed on 04.06.2014 pile load test report submitted to OSDMA for approval 0.00 | WP by 10 th Feb, 2015 10.00 |
| 35. | Padmanavpu of Rajnagar Block | | | | | WP by Dec., 2014 10.00 | 97 nos working pile casting completed work in progress | All WP with pile cap by Jan, 2015/plinth by 15 th Feb, 2015 10.00 |
| 36. | Dangamal(Khamarsaahi) of | B.B. Infratech Solution | 160.31 | 29.04.2014/ 28.07.2015 | Initial pile load test complete | WP by Dec. 2014 10.00 | Lay out has been given, but working | All WP completed by Jan, 2015 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|------------------------------|--------------------------|-------------------------------|-----------|-----------------------|--|--|--|---|
| | Rajnagar Block | Pvt. Ltd. | | | d. Working pile load test not yet started 0.00 | | pile not yet started. 0.00. | 10.00 |
| | | | | | | Sub Total | | 50.00 |
| RW Division; Nimapara | | | | | | | | |
| 37. | Ambiligam of Gop Block | Naren Construction | 455.72 | 05.04.2014/04.07.2015 | G.F Slab cast.(02/12/14) 135.23 | FF by Jan. 2015 15.00 | Brick masonry work up to FF roof level is under progress. 0.00 | FF cast by Jan. 2015 15.00 |
| 38. | Manapokhari of Gop Block | | | | GF column casting | GF by Dec. 2014 15.00 | Casting of ramp was completed on 27.12.2014 and form work for GF roof slab is under progress | GF by Jan, 2015 15.00 |
| 39. | Achyutapur of Gop Block | | | | Shuttering for head room slab and brick masonry work inside. | Plaster work complete by Dec., 2014/Finishing work by Jan/HO by Feb, 2015 15.00 | Inside and out side plastering work is under | Finishing work by Jan/HO by Feb, 2015 15.00 |
| 40. | Durgapur of Gop Block | M/s Maa Khunduali Engg. Works | 271.51 | 29.04.2014/28.07.2015 | Working pile completed 12.71 | Plinth by Dec. 2014 10.00 | Reinforcement arrangement for pile cap casting. 0.00 | Plinth by Jan., 2015 10.00 |
| 41. | Aingol of Gop Block | | | | Working pile casting is under progress. 36nos of pile has been completed | All WP complete by Dec. 2014/ Plinth level by Jan, 2015 10.00 | Working pile casting is under progress. 75nos of pile has been completed. | All WP complete by Jan. 2015/ Plinth level by 15 th Feb, 2015 10.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----|-------------------------------|---------------------|-----------|-----------------------|--|--|--|--|
| 42. | Bantilgam of Gop Block | Tusharkanta Nayaak | 338.36 | 21.04.2014/20.07.2015 | No work 0.00 | WP by Dec. 2014 10.00 | Not started 0.00 | WP by Jan.. 2015 10.00 |
| 43. | Baniasahi of Gop Block | | | | No work | WP by Dec. 2014 10.00 | work not started | WP by Jan.. 2015 10.00 |
| 44. | Kundeswar of Astaranga Block | Naren Construction | 296.83 | 05.04.2014/04.07.2015 | Finishing work and outside, inside plastering was under progress. 194.82 | Finishing work completed by Dec./ HO by Jan. 2015 25.00 | Finishing work and Fixing of door & windows is under progress. 54.01 | Finishing work completed by Jan./ HO by Feb. 2015 25.00 |
| 45. | Ratanpur of Astaranga Block | | | | Boring completed. Fixing of Kota stone and finishing work is under progress | Complete all respect and HO by Jan. 2015 30.00 | Painting and finishing work is under progress. COMPLETE D | Complete all respect and HO by Jan. 2015 30.00 |
| 46. | Mrudugal of Astaranga Block | Naren Construction | 290.03 | 06.03.2014/05.06.2015 | Head room completed. W.t ank in progress 113.11 | HO by Jan. 2015 15.00 | Painting and finishing work is under progress. 0.00 | HO by Feb. 2015 15.00 |
| 47. | Namaro of Astaranga Block | | | | F.F slab shuttering in Progress. Slab to be cast on 12/12/14. FF brick masonry work is under progress. | FF by Dec. 2014/HO by Feb. 2015 15.00 | Brick masonry work is under progress inside in FF. | /HO by Feb. 2015 15.00 |
| 48. | Asana of Astaranga Block | Akshaya Ku. Mohanty | 297.77 | 21.05.2014/20.08.2015 | Lay out done 32.68 | WP by Dec. 2014 10.00 | Lay out given work not started 16.95 | WP by Jan, 2015 10.00 |
| 49. | Khandasahi of Astaranga Block | | | | arrangement for plinth beam casting. | GF by Dec. 2014 10.00 | Form work arrangement for GF roof slab casting. | GF by Jan,2015 10.00 |
| 50. | Pitambarpur of Kakatpur Block | Naren Construction | 144.24 | 06.03.2014/05.06.2015 | work completed 120.04 | HO by Jan. 2015 25.00 | work completed 47.61 | HO by Jan. 2015 25.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|--------------------------|---------------------------------|---------------------------------|-----------|-----------------------|--|---|--|---|
| 51. | Faran of Gop Block | Naren Construction | 317.70 | 06.03.2014/05.06.2015 | Piling work is under progress 18.31 | WP by Dec. 2014/GF by Jan. 2015 25.00 | Piling work is going to be complete 0.00 | Plinth by Jan. 2015 25.00 |
| 52. | Ichola of Gop Block | | | | Plinth filling was in progress after pile cap and pedestal casting | Plinth by Dec., 2014/GF by Jan. 2015 25.00 | Erection of 1 st lift column and plinth filling was under progress. | upto GF slab by Jan. 2015 25.00 |
| 53. | Dihakorada of Astaranga Block | M/s Satabdi Construction | 170.57 | 06.03.2014/05.06.2015 | Working Pile in progress. 0.00 | All WP complete by Dec. 2014 15.00 | Working pile test completed on dated 31.12.2014. 0.00 | All WP complete by Jan, 2015 15.00 |
| | | | | | | Sub Total | | 280.00 |
| RW Division; Puri | | | | | | | | |
| 54. | Balukhanda-151 | Akshaya Ku. Mohanty | | | | | Letter of acceptance issued | Test pile by Jan, 2015/EE should contact with agency and complete agreement |
| 55. | Manapada of Brahmagiri Block | Narula Construction | 348.84 | 05.07.2014/04.10.2015 | Initial pile load test completed 0.00 | WP by Dec. 2014/plinth by Jan. 2015 10.00 | No progress 0.00 | WP by Jan. 2015 10.00 |
| 56. | Demirsena of Brahmagiri Block | | | | After fail of Initial test pile another test pile casted. | WP by Dec. 2014/plinth by Jan. 2015 10.00 | Initial pile load test conducted on 29.12.14 | WP by Jan. 2015 10.00 |
| 57. | Chaturthasa of Brahmagiri Block | Narula Infrastructure Pvt. Ltd. | 326.29 | 05.07.2014/04.10.2015 | 50 Nos. working pile casting is in progress. 19.00 | Plinth by Dec. 2014 10.00 | .Working pile completed 19.00 | Plinth by Jan, 2015 10.00 |
| 58. | Goruala of Brahmagiri Block | | | | Water logging. further no progress | WP by Dec. 2014 10.00 | No progress | WP completed by Jan, 2015 10.00 |
| 59. | Bhandaikuda of Brahmagiri Block | Narula Infrastructure Pvt. Ltd. | 339.58 | 05.07.2014/04.10.2015 | Initial Pile load test 0.00 | WP by Dec. 2014 10.00 | No progress 0.00 | WP by Jan, 2015 10.00 |
| 60. | Chottapur of Brahmagiri Block | | | | Working pile casting | Plinth level by 15 th Jan. 2015 10.00 | Pile cap casting completed & | Plinth level completed by Jan. 2015 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----|-------------------------------------|---------------------------|-----------|--------------------------------|--|--|---|--|
| | | | | | completed | | Reinforcement arrangements for grade beam is under progress | 10.00 |
| 61. | Golara of Brahmagiri Block | Kabir Charan Lenka | 167.46 | 15.07.2014/ 14.10.2015 | Initial test pile casted 0.00 | WP by Dec. 2014 20.00 | Initial pile load test conducted on 12.12.2014 0.00 | WP by Jan, 2015 20.00 |
| 62. | Jagadala | Kabir Charan Lenka | 178.73 | 28.06.2014 | Initial test pile casted 0.00 | WP by Dec. 2014 10.00 | Initial pile load test conducted on 10.12.2014 0.00 | WP by Jan, 2015 10.00 |
| 63. | Rameswarpu r of Krushnaprasad Block | S.S. Construct ion | 167.52 | 08.05.2014/ 07.08.2015 | FF slab casted on 03.12.14 79.83 | Finishing work by Jan/HO by Feb. 2015 30.00 | Brick work in FF is under progress 20.53 | Finishing work by Jan/HO by Feb. 2015 30.00 |
| 64. | Siara Of Krushnaprasad Block | S.S. Construct ion | 178.97 | 08.05.2014/ 07.08.2015 | GF slab casted on 18.11.14 & FF column erection is in progress 72.34 | FF slab cast by Dec. 2014 30.00 | FF slab completed & GF plastering completed. Parapet wall construction is in progress. 17.72 | Bricks work by Jan, 2015 30.00 |
| 65. | Nuagaon | Rajanikanta Jena | 180.06 | 28.11.2014/ 27.02.2016 | Initial pile test 0.00 | Test pile by Dec. 2014/ EE should ensure to speed-up the work 10.00 | No work activity at site. 0.00 | Test pile by Jan, 2015/ EE should ensure to speed-up the work 10.00 |
| 66. | Deipur & of Kanash Block | Arya Prakash Champati ray | 317.37 | 02.07.2014/ 01.10.2015 | Initial pile cast 0.00 | WP by 10 th Jan. 2015 10.00 | Initial pile test conducted on dated 26.12.2014. 0.00 | WP by Jan. 2015 10.00 |
| 67. | Gadakharada-l of Kanash Block | | | | Column footing completed | Plinth level by Dec. 2014/GF by 10 th Jan. 2015 20.00 | Plinth beam cast | GF by Jan. 2015 20.00 |
| 68. | Anjira of Kanas Block | Subash Ku Sahoo | 337.66 | 30.07.2014 / 29.10.2015 | Initial pile test completed | WP. By Dec. 2014 20.00 | Working pile casting is under progress. 70nos of pile have | All WP completed By Jan, 2015 20.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-------------------------------|-----------------------------------|---------------------------------|-----------|---------------------------|---|--|---|--|
| | | | | | 0.00 | | been completed out of 86nos 0.00 | |
| 69. | Bedha Tendula of Kanas Block | | | | Water logging. Work not started No work | Test pile by Dec. 2014/ WP by Jan. 2015 15.00 | Work not started. Dewatering is under progress. | Test pile completed by Jan. 2015 15.00 |
| 70. | Kadua of Kanas Block | Kulamani Nayak | 349.58 | 13.10.2014/ 12.01.2016 | Land development in progress 20.60 | Test pile by Dec. 2014/ WP by Jan. 2015 10.00 | Initial pile cast done and land development is under progress. 20.60 | WP by Jan. 2015 10.00 |
| 71. | Sahaspur of Kanas Block | | | | Working pile test completed on 01.12.2014 | Plinth by Dec. 2014 10.00 | Column casting for GF is under progress | GF slab cast by Jan, 2015 10.00 |
| 72. | Bidurbanka of Brahmagiri Block | Narula Infrastructure Pvt. Ltd. | 359.09 | 3.04.2014 | Site yet to be hand over (demarcated) by Tahasildar , 0.00 | Test pile by Dec. 2014/WP, pile cap, grade beam by Jan, 2015/ EE should ensure to solve the matter and speed-up the work. 10.00 | No progress, 0.00 | Test pile by Jan, 2015/ EE should ensure to solve the matter and speed-up the work. 10.00 |
| 73. | Badabandhakra of Brahmagiri Block | | | | Site yet to be hand over (demarcated) by Tahasildar , for which reminder has been issued. | Test pile by Dec. 2014/WP, by 15 th Jan, 2015/ EE should ensure to solve the matter and speed-up the work. 10.00 | | Test pile by Jan, 2015/ EE should ensure to solve the matter and speed-up the work. 10.00 |
| | | | | | | Sub Total | | 265.00 |
| RW Division: Ganjam-II | | | | | | | | |
| 74. | Karapali | Surendra Nath Gauda | 140.16 | | | | Asked for signing the agreement | Test pile by Jan, 2015/ EE should contact with agency & complete the agreement 10.00 |
| 75. | Huma | D.D.Chanpatiray | 309.36 | 09.01.2015/ 08.04.2016 | Work not started 0.00 | Test pile by Dec. 2014/ EE should take initiate to complete the | Bore well work in progress 0.00 | Test pile by Jan, 2015/ EE should contact with agency & |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----|--------------------------------------|--------------------|-----------|-----------------------|--|--|---|---|
| | | | | | | agreement work and ensure the speed-up the work 20.00 | | complete the agreement work 10.00 |
| 76. | Satrusola | | | | Work not started 0.00 | | Bore well work in progress 0.00 | Test pile by Jan, 2015 10.00 |
| 77. | New Podampeta (ODRP housing project) | Banabasi Panda | 301.10 | 06.09.2014/05.12.2015 | Preparation for pile cap casting 16.63 | Plinth by Dec. 2014 10.00 | Sand filling in plinth area. 0.00 | Upto GF roof level by Jan, 2015 10.00 |
| 78. | Bichanapalli | | | | 86 nos. of pile has been completed | Plinth by Dec. 2014 10.00 | No work at site | Plinth by Jan, 2015 10.00 |
| 79. | New Kirtipur | Gajendra Nath Das | 158.81 | 26.11.2014/25.02.2016 | Initial pile casted & tested on 23.11.14 0.00 | WP by Dec. 2014/ GF by Jan/FF by Feb. 2015 10.00 | Initial pile casted & tested on 23.11.14 Land dispute. No work activity at site. 0.00 | WP completed by Jan, 2015 10.00 |
| 80. | Bahadapalli | SAS Construction | 141.23 | | | | Asked for signing the agreement | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 81. | Mendarajpur | Ganjendra Nath Das | 158.81 | 26.11.2014/25.02.2016 | Initial pile casted & tested on 25.11.14 0.00 | WP by Dec. 2014/ GF by Jan/FF by Feb. 2015 10.00 | Working pile 20 Nos completed out of 86 0.00 | All WP completed by Jan 2015 10.00 |
| 82. | Badapalli | SAS Construction | 141.69 | | | | Asked for signing the agreement | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 83. | Bahadapalli | Gajendra Nath Das | 317.57 | 26.11.2014/25.02.2016 | | (Open foundation) EE should take initiate to start the work immediately 10.00 | Work yet not started 0.00 | (Open foundation) Plinth by 10 th Feb, 2015 10.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|---------------------------------|-----------------|---------------------|-----------|-----------------------|-----------------------------------|---|---|--|
| 84. | Palanga | | | | | (Open foundation) EE should take initiate to start the work immediately | No progress at site | (Open foundation) Plinth by Jan, 2015 10.00 |
| 85. | Nutan Barhampur | Basanta Ku.Sadangi | 146.72 | 03.12.14/ 03.02.16 | Agency Call for Agreement 0.00 | (Open foundation) Plinth level by 10 th Jan. 2015/ EE should take initiate to complete the agreement work immediately | Reinforcement bending and binding for plinth beam. 0.00 | (Open foundation) Upto GF roof level by Jan, 2015 10.00 |
| 86. | Sadakasta-A | Basanta Ku. Sadangi | 145.99 | 03.12.14/ 03.02.16 | Agency Call for Agreement 0.00 | (Open foundation) Plinth level by 10 th Jan. 2015/EE should take initiate to complete the agreement work immediately | Excavation of foundation work in progress. 0.00 | (Open foundation) Plinth level by Jan. 2015 10.00 |
| 87. | Keshpur | | 140.98 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 88. | Babal | SAS Construction | 140.92 | | | | Asked for signing the agreement | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| | | | | | | Sub Total | | 110.00 |
| RW Division: Bhubaneswar | | | | | | | | |
| 89. | Binjhala | Akshaya Ku. Mohanty | 163.54 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 90. | Borigaon | Subhendu Mohanty | 156.49 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----|--------------------|----------------------|-----------|----------------------|----------------------------|--------------------------------|-------------------------------|---|
| | | | | | | | | the agency and complete the agreement immediately. |
| 91. | Kulei | Akshaya Ku. Mohanty | 156.57 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 92. | Moramori | Akshaya Ku. Mohanty | 155.56 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 93. | Punjama Sasan | Subhendu Mohanty | 167.71 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 94. | Khajuria | Akshaya Ku. Mohanty | 151.52 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 95. | Brahmana Kushadiha | Akshaya Ku. Mohanty | 149.34 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 96. | Dhuanla | Prasanna Ku. Pradhan | 152.32 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 97. | Samantsingh arpur | Akshaya Ku. Mohanty | 152.44 | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----|----------------------------------|---------------------------------|-----------|-------------------------------|--|----------------------------------|--|---|
| | | | | | | | | the agreement immediately. |
| 98. | Mandia Merusahi of Chilika Block | Goutam Pattnaik | 163.49 | 12.06.2014/ 11.09.2015 | Excavation work is under progress 0.00 | Plinth level by Dec. 2014 20.00 | Footing reinforcement work is in progress 0.00 | Open foundation Plinth by Jan, 2015 20.00 |
| 99. | Bhagabatipur of Chilika Block | Goutam Pattnaik | 159.89 | 05.06.2014/ 04.09.2015 | GF slab casting completed & brick masonry work upto lintel is in progress 26.68 | FF roof level by Dec. 2014 20.00 | FF Slab & head room slab casted, plastering work in progress 0.00 | Bricks & plaster work by Jan, 2015 20.00 |
| 100 | Manasingpur | PM Construction Pvt. Ltd. | | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 101 | Sorona | PM Construction Pvt. Ltd. | | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 102 | Karatiasahi of Taangi Block | Narula Infrastructure Pvt. Ltd. | 521.33 | 24.07.2014/ 23.10.2015 | Back filling work completed & plinth beam reinforcement work is in progress 56.94 | Plinth by Dec. 2014 20.00 | Plinth beam RCC completed & brick masonry work in progress 28.47 | GF roof level by 10 th Feb, 2015 20.00 |
| 103 | Mangaljodi of Taangi Block | | | | Staircase & column RCC work completed. Floor metaling work is in progress. | GF cast by Dec. 2014 15.00 | GF slab RCC work to be completed | FF roof cast by Feb., 2015 15.00 |
| 104 | Sundarpur of Taangi Block | | | | Footing excavation work is in progress | GF by Dec. 2014 15.00 | Sand filling below footing PCC in progress | Foundation casting by Jan, /Grade beam by Feb, 2015 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----|---------------------------------|---|-----------|------------------------|--|--|---|---|
| | | | | | | | | 15.00 |
| 105 | Biribati of Chilika Block | Narula Infrastructure Pvt. Ltd. (All open foundation) | 597.73 | 22.07.2014/ 21.10.2015 | 2 nd Ramp RCC work completed & floor metaling work is in progress 58.26 | GF by Dec. 2014 20.00 | GF slab RCC work completed & column erection work in progress 25.79 | FF roof level by Jan, 2015 20.00 |
| 106 | Parabala, of Chilika Block | | | | GF slab casting completed & column RCC work is under progress | FF by 15 th Jan, 2015 20.00 | Column & brick masonry work upto FF lintel level in progress | FF roof cast by Jan, 2015 20.00 |
| 107 | , Jaya Mangalpur of Tangi Block | | | | Footing RCC work is in progress | Plinth level by Dec. 2014 20.00 | Footing RCC work completed & Column casting is in progress | Upto grade beam by Jan., 2015 20.00 |
| 108 | Orada of Tangi Block | | | | Back filling is in progress | GF by Dec. 2014/ 25.00 | Plinth beam RCC work completed & column RCC upto 1st lift in progress | GF roof level by Jan., 2015 25.00 |
| 109 | Abhimanpur | H.D. Amardeep | | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 110 | Kantalbai | H.D. Amardeep | | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 111 | Bhusandapur Sasan | Tusar Kanta Nayak | | | | | Tender approved | Test pile by Jan, 2015/ EE should contact with the agency and complete the agreement immediately. |
| 112 | Ramachandrapur | Dambarudhar | | | | | Tender approved | Test pile by Jan, 2015/ |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|-----|-------------------------------|---------------------------|-----------|--|---|--|---|--|
| | | Parida | | | | | | EE should contact with the agency and complete the agreement immediately. |
| 113 | Badapokiari of Tangi block | Evertex Projects Pvt. Ltd | 445.37 | 29.10.2014/28.01.2016 | Work not started 0.00 | Plinth by Dec. 2014 10.00 | Land dispute /Work not started 0.00 | (Open foundation) Foundation by Jan, 2015/ EE should solve the dispute in consultation with Tahasildar & dist. administration. 10.00 |
| 114 | Nuagarh of Tangi block | | | | Pedestal RCC & back filling work is in progress | GF by 10 th Jan. 2015 10.00 | Plinth beam RCC work completed & column RCC upto 1st lift in progress | Plinth & Ramp cast completed by Jan. 2015 10.00 |
| 115 | Sanagobindapur of Tangi block | | | | Work not started | Plinth by Jan. 2015/ EE should ensure the progress of the work, 10.00 | Land not available | Plinth by Jan, 2015/ EE should solve the dispute in consultation with Tahasildar & Collector. 10.00 |
| 116 | Baradi | Gyana Ranjan Senapati | 316.19 | 10.09.2014 (date of acceptance) | Excavation work in progress 0.00 | EE should take initiate to complete the agreement and start the work immediately | PCC in foundation completed 0.00 | Plinth level by Jan, 2015/ EE should contact with agency & complete agreement immediately 10.00 |
| 117 | Hariharpur | | | | Excavation work in progress | EE should take initiate to complete the agreement and start the work immediately | Foundation excavation completed | Plinth level by Jan, 2015/ EE should contact with agency & complete agreement immediately 10.00 |
| | | | | | | Sub Total | | 225.00 |

| SI | Location | Agency | BID Value | Date of Comm/ Compl. | Status till previous month | Physical target for Dec.. 2014 | Achievement during Dec. -2014 | Target for January, 2015 |
|------------------------------|---------------------------------|----------------------|-----------|-----------------------|---|--|--|----------------------------------|
| RW Division: Nayagarh | | | | | | | | |
| 118 | Champagarh of Ranapur Block | GyanaRanjan Senapati | 263.30 | 27.05.2014/26.08.2014 | Lintel Level 24.91 | GF by Dec. 2014 10.00 | Ramp & DG room slab casting completed & form work for GF slab in progress 0.00 | GF roof cast by Jan, 2015 10.00 |
| 119 | Muktapur of Ranapur Block | | | | Handing over site, Earthwork excavation & widening of MS rods is in progress. | Plinth by Dec. 2014 10.00 | Plinth level | Plinth level by Jan, 2015 10.00 |
| 120 | Raipada of Ranapur Block | GyanaRanjan Senapati | 267.44 | 27.05.2014/26.08.2014 | GF Roof casted 74.30 | FF cast by 15 th Jan. 2015. 20.00 | Brick masonry work upto FF roof level completed 0.00 | FF roof cast by Jan. 2015. 20.00 |
| 121 | Barangaa Gadia of Ranapur Block | | | | Roof casted | FF cast by 20 th Jan. 2015 20.00 | Brick masonry work upto FF roof level in progress | FF cast by Jan. 2015 20.00 |
| | | | | | | Sub Total | | 60.00 |

Approach roads:Rs in lakh

| SI | Package No | Location | Name of Agency | BID Value | Date of Coon/comp It | Status | Financial target for Jan. 2015 |
|--------------------------------|--------------------------|----------------------|-----------------------|-----------|-----------------------|--|--------------------------------|
| Balasore-II RW division | | | | | | | |
| 1. | NCRMP/O D/BLS/AR/06(A.F) | Belpur | M/s Fortune Group | 200.36 | 24.06.2014/23.09.2015 | Casting of CC pavement for a length of 1500m completed. Construction of CD work is in progress. 57.19 | 20.00 |
| 2. | NCRMP/O D/BLS/AR/07(A.F) | Gud | M/s K.M. Construction | 142.62 | 17.04.2014/16.07.2015 | Casting of toe wall for a length of 500m completed. Casting of C.C pavement 300m completed. No work at site. 32.73 | 15.00 |
| 3. | NCRMP/O D/BLS/AR/08(A.F) | Balarampur to Pakhar | M/s K.M. Construction | 667.43 | 17.04.2014/16.07.2015 | Casting of CC pavement 713m completed. Casting of pier(bridge) | 80.00 |

| SI | Package No | Location | Name of Agency | BID Value | Date of Coon/comp It | Status | Financial target for Jan. 2015 |
|-------------------------------|---------------------------------|-------------------------|------------------------|-----------|---------------------------|---|--------------------------------|
| | | | | | | no.1) & casting of raft (bridge no.2) is in progress. 102.49 | |
| 4. | NCRMP/O D/BLS/AR/ 11(A.F) | Kharasapur | Binaya Nada mohanty | 75.25 | 17.04.2014/ 16.07.2015 | Casting of CC pavement 300m & 9 nos of CD work completed and work is in progress. 5.02 | 10.00 |
| 5. | NCRMP/O D/BLS/AR/ 12(A.F) | Apitira | PradeepKumar sahoo | 83.27 | 28.05.2014/ 27.08.2015 | Laying of sand core is in progress. / metal concrete of 350m is in progress. 3.15 | 10.00 |
| 6. | NCRMP/O D/BLS/AR/ 14(A.F) | Ramada Berhampur | Raghunath Panda | 236.85 | 17.04.2014/ 16.07.2015 | 1 No. of bridge completed. Earth work in progress 18.18 | 30.00 |
| | | | | | Sub Total | | 165.00 |
| Jaleswar RW division | | | | | | | |
| 7. | NCRMP/O D/BLS/AR/ 03(A.F) | Panchupalli | M/s Fortune Group | 421.82 | 04.06.2014/ 03.09.2015 | C.C. work-0.345 km completed 237.35 | 20.00 |
| 8. | | Naranpur | | | | E.W.- 3.000, GSB-2.700, R. Wall- 1.500, C.D.- 7 Nos, WBM-2.500, C.C.-2.200, Drain- 0.350 Shouldering and stone pitching work in progress. | |
| 9. | NCRMP/O D/BLS/AR/ 04(A.F) | Purba Kankadapa I | M/s Fortune Group | 370.29 | 04.06.2014/ 03.09.2015 | Shouldering work and casting of drain wall in progress. 213.84 | 20.00 |
| | | | | | Sub Total | | 40.00 |
| Bhadrak-II RW division | | | | | | | |
| 10. | NCRMP/O D/BHK/AR/ 01(A.F) | Radhakant apur | Bidyadhar Ghadei | 573.21 | 09.04.2014/ 08.07.2015 | Earth work 6000m ,GSB & WBM 3600m , CC toe wall 1800m & CC pavement 500 mtr completed. 143.57 | 60.00 |
| 11. | NCRMP/O D/BHK/AR/ 02(A.F) | Sanakrush napur | Santosh Kumar Bal | 534.71 | 09.04.2014/ 08.07.2015 | Earth work 1600 completed. & GSB laying 1600 mtr in progress 93.99 | 60.00 |
| | | Kismatkrus hnapur | | | | Earth work 3200 mtr completed, GSB 1780 mtr completed and WBM-III 1780 mtr& CC pavement 2600 mtr completed. | |

| SI | Package No | Location | Name of Agency | BID Value | Date of Coon/comp It | Status | Financial target for Jan. 2015 |
|-----|---------------------------------|---|-----------------------------|-----------|---------------------------|---|--------------------------------|
| 12. | NCRMP/O D/BHK/AR/ 03(A.F) | Sana Chndinipal | Prafulla Kumar Mohapatra | 636.83 | 09.04.2014/ 08.07.2015 | Earth work 800m in progress. & CC toe wall 60 mtr completed 194.23 | 65.00 |
| | | Krushnapra sad | | | | 2-Earth work 2200m and CC toe wall 1100m & CC pavement 1300 mtr completed. | |
| 13. | NCRMP/O D/BHK/AR/ 05(A.F) | Barapur | Umakanta Nayak | 116.35 | 10.04.2014/ 09.07.2015 | CC pavement completed. Treated shoulder work in progress. 97.53 | 10.00 |
| | | Chdamanig hata | | | | CC Pavement work completed. Treated shoulder work in progress. | |
| | | Bideipada | | | | CC pavement work completed. | |
| | | Patnamishr apur | | | | CC pavement work completed. | |
| | | Padhuan | | | | CC Pavement & treated shoulder work completed. | |
| | | Kumarpur | | | | CC Pavement work completed. | |
| | | Bachada | | | | CC Pavement work completed. Treated shoulder work in progress | |
| 14. | NCRMP/O D/BHK/AR/ 06(A.F) | Biras,Bada machughai, Ratanga,ch andanapur Khantakhu ada | Sambhunath Biswal | 123.92 | 09.04.2014/ 08.07.2015 | CC pavement completed. 0.00 | 20.00 |
| | | | | | | Work not started | |
| | | | | | | CC pavement completed | |
| | | | | | | Work not started | |
| 15. | NCRMP/O D/BHK/AR/ 07(A.F) | Sarapokhari, Eram adia,Bideipur, Mahanpur,Uh ad,Chudaman iadi,60 Chain, Olagada | Bidyadhar Ghadei | 332.17 | 10.04.2014/ 09.07.2015 | CC road work completed. Treated shoulder work in progress. 133.14 | 30.00 |
| | | | | | | CC pavement work completed. | |
| | | | | | | work not started. | |
| | | | | | | CC pavement work completed. | |
| | | | | | | CC pavement work completed. | |
| | | | | | | CC pavement work completed. | |
| | | | | | | Work not started | |
| | | | | | | CC road 200 mtr | |

| SI | Package No | Location | Name of Agency | BID Value | Date of Coon/comp It | Status | Financial target for Jan. 2015 |
|----------------------------------|---------------------------------|--|---------------------------|-----------|----------------------------|--|--------------------------------|
| | | | | | | completed. . | |
| 16. | NCRMP/O D/BHK/AR/ 08(A.F) | N.K.R. Uchha Bidyapitha, Balipatana, Akhandala mani | Basudev Panigrahi | 108.40 | 09.04.2014/ 08.07.2015 | CC pavement work just started. 0.00 | 15.00 |
| | | | | | | Work not started | |
| | | | | | | Earth work started | |
| 17. | NCRMP/O D/BHK/AR/ 09(A.F) | Badatilanch i,Jardia,Ora sahi,Madha pur,Tentuli dihi | Debendra Tripathi | 324.70 | 10.04.2014/ 09.07.2015 | Earth work 2000 mtr completed without compaction. 0.00 | 45.00 |
| | | | | | | Work not started | |
| | | | | | | Work not started | |
| | | | | | | Work not started | |
| | | | | | | Work not started | |
| | | | | | Sub Total | 305.00 | |
| Kendrapara-I RW division | | | | | | | |
| 18. | NCRMP/O D/KPD/AR/ 10(A.F) | Sarumunhi of Mahakalpada Block | Satyabrata Jena | 303.88 | 03.04.2014/ 02.07.2015 | C.C Road 1.800km completed . 100.22 | 30.00 |
| 19. | NCRMP/O D/KPD/AR/ 11(A.F) | Akhadasahi of Mahakalpada Block | Tribhuban Swain | 343.80 | 03.04.2014/ 29.07.2015 | Earth work up to 4.350km is in progress. GSB laying 0.700km is in progress. 49.75 | 40.00 |
| 20. | NCRMP/O D/KPD/AR/ 12(A.F) | Chanda of Mahakalapa ada Block | Nrusingha Charan Beura | 336.52 | 13.06.2014/ 12.09.2015 | Earth work up to 0.500km is in progress. GSB laying is in progress 38.68 | 35.00 |
| | | Thikhiri | | | | Earth work up to 0.180km is in progress. | |
| | | Koratpanga | | | | M-30 concrete pavement completed. | |
| | | Jadupur | | | | M-30 concrete completed. | |
| | | Bandhapada | | | | Earth work up to 500mtr is in progress. | |
| | | Khambarpada | | | | Earth work completed & GSB work is in progress. | |
| | | Subala, | | | | Earth work not yet started due to land dispute | |
| | | Baharasobala | | | | Earth work not yet started. | |
| | | Jagatijor | | | | Earth work not yet started. | |
| | | Gagua | | | | Earth work not yet started. | |
| | | Talapada | | | | Earth work is in progress up to 0.200km | |
| | | Benakanda | | | | Earth work yet not started | |
| | | | | | | | |
| Kendrapara-II RW division | | | | | | | |
| 21. | NCRMP/O D/KPD/AR/ 01(A.F) | Silapokhar of Rajnagar Block | Sibananda Patra | 398.33 | 09.04.2014 / 08.07.2015 | Earth work up to 4.200km is in progress. GSB laying up to 2.500km is in | 50.00 |

| SI | Package No | Location | Name of Agency | BID Value | Date of Coon/comp It | Status | Financial target for Jan. 2015 |
|-----|--------------------------|----------------------------------|-----------------------------|-----------|-------------------------|--|--------------------------------|
| | | | | | | progress. WBM work up to 2.000km is in progress. 41.83 | |
| | | Bhitaragada | | | | Earth work just started. | |
| 22. | NCRMP/O D/KPD/AR/02(A.F) | Nuagaon of Rajnagar Block | Bijay Kumar Mohanty | 470.73 | 27.05.2014/28.08.2015 | M-30 concrete up to 2.600km is comptd. Blnc work is in progress 230.05 | 35.00 |
| | | Balarampur | | | | M-30 CC pavement work completed. Shoulder work is in progress. | |
| 23. | NCRMP/O D/KPD/AR/03(A.F) | Rajgarh of Rajnagar Block | Bijay Kumar Mohanty | 352.26 | 10.04.2014 / 09.07.2015 | M-30 concreting completed. Shoulder work is in progress. 262.00 | 15.00 |
| 24. | NCRMP/O D/KPD/AR/04(A.F) | Vecta of Rajnagar Block | BB Infrastructure Pvt. Ltd. | 461.29 | 09.04.2014/08.07.015 | M-30 concrete pavement work up to 0.500km is in progress. WBM work up to 1.900km is in progress. GSB laying up to 4.800km is in progress. 147.59 | 45.00 |
| 25. | NCRMP/O D/KPD/AR/05(A.F) | Badanuakan of Rajnagar Block | Chandrasekhar Swain | 441.97 | 29.04.2014/28.07.2015 | Earth work completed. GSB laying up to 2.000km is in progress 86.11 | 50.00 |
| | | Badakot | | | | M-30 concrete up to 0.500km is in progress. WBM is in progress. | |
| 26. | NCRMP/O D/KPD/AR/06(A.F) | Dangamal of Rajnagar Block | BB Infrastructure Pvt. Ltd. | 449.20 | 09.04.2014 / 08.07.2015 | GSB laying up to 1.000km completed. WBM work is in progress 212.51 | 35.00 |
| | | Nuagaon | | | | M-30 work up to 2.500km is in progress. WBM work up to 4.100km is in progress | |
| 27. | NCRMP/O D/KPD/AR/07(A.F) | Lokanathprasad of Rajnagar Block | Bijay Kumar Mohanty | 386.22 | 10.04.2014 / 09.07.2015 | GSB Laying up to 3.000km is in progress. 22.65 | 50.00 |
| | | Balarampur | | | | GSB laying completed. WBM materials procured at site. | |
| 28. | NCRMP/O D/KPD/AR/08(A.F) | Surendrapur, of Rajnagar Block | BB Infrastructure Pvt. Ltd. | 549.23 | 09.04.2014/08.07.2015 | Earth work is completed. GSB laying is in progress. . 87.20 | 65.00 |
| | | Keruapal, | | | | Earth work completed. GSB laying is in progress. | |
| | | Khasmunda | | | | Earth work is completed. GSB laying is in | |

| SI | Package No | Location | Name of Agency | BID Value | Date of Coon/comp It | Status | Financial target for Jan. 2015 |
|----------------------------------|--------------------------|-----------------------------|-----------------------------|-----------|-------------------------|--|--------------------------------|
| | | | | | | progress. | |
| | | ,Talachua | | | | Earth work is in progress up to 1.000km. | |
| 29. | NCRMP/O D/KPD/AR/09(A.F) | Daleisahi of Rajnagar Block | BB Infrastructure Pvt. Ltd. | 301.50 | 09.04.2014 / 08.07.2015 | Earth work completed. GSB laying is in progress. 83.92 | 30.00 |
| | | | | | Sub Total | | 375.00 |
| Jagatsinghpur RW division | | | | | | | |
| 30. | NCRMP/O D/JSP/AR/01(A.F) | Bagalpur of Balikuda Block | Nrayan Pradhan | 319.83 | 11.04.2014/ 10.07.2015 | M-30 concrete work up to 1.400mtr also completed. Both side toe wall work & stone packing work is in progress. 74.43 | 35.00 |
| 31. | NCRMP/O D/JSP/AR/02(A.F) | Balijhari of Balikuda Block | Balakrushna Mohanty | 809.46 | 09.04.2014/ 08.07.2015 | Earth work completed. GSB & WBM material procured at site. Toe wall excavation work just started. 81.02 | 100.00 |
| | | Marchipur | | | | M-30 concreting work completed. Shoulder work to be done | |
| | | | | | Sub Total | | 135.00 |
| Puri RW division | | | | | | | |
| 32. | NCRMP/OD/PUR/AR/07(A.F) | Bedatandula | Subash Chandra Sahoo | 246.50 | 29.05.2014/ 28.08.2015 | Earth work is under progress. 0.00 | 35.00 |
| 33. | NCRMP/OD/PUR/AR/08(A.F) | Mulabasanta | Dhaneswar Rout | 164.06 | 27.05.2014/ 26.08.2015 | GSB work is under progress 7.40 | 20.00 |
| | | Paikamala | | | | work not started | |
| 34. | NCRMP/OD/PUR/AR/09(A.F) | Jamuna | Sudarsan Jena | 157.13 | 26.06.2014/ 25.09.2015 | G.S.B. work is completed up to a distance of 450mtr. 0.00 | 20.00 |
| 35. | NCRMP/OD/PUR/AR/10(A.F) | Rameswar pur | Krushna Chandra Patra | 200.10 | 05.05.2014/ 04.08.2015 | 1400mtr PCC pavement is in progress. 59.63 | 20.00 |
| 36. | NCRMP/OD/PUR/AR/11(A.F) | Nuagaon | Sudarsan Jena | 225.81 | 26.06.2014/ 25.09.2015 | Construction of guard wall 130.52 | 10.00 |
| 37. | NCRMP/OD/PUR/AR/12(A.F) | Khirisahi | Sudarsan Jena | 288.88 | 24.05.2014/ 23.08.2015 | There is no progressive of work in the site. 103.75 | 25.00 |
| 38. | NCRMP/OD/PUR/AR/13(A.F) | Talamala | Krushna Chandra Patra | 108.49 | 05.05.2014/ 04.08.2015 | No Work 0.00 | 15.00 |
| 39. | NCRMP/OD/PUR/AR/15(A.F) | Goudaband ha | Krushna Chandra Patra | 108.38 | 05.05.2014/ 04.08.2015 | No further Work in progress 0.00 | 15.00 |
| | | | | | Sub Total | | 160.00 |

| SI | Package No | Location | Name of Agency | BID Value | Date of Coon/comp It | Status | Financial target for Jan. 2015 |
|--------------------------------|---------------------------------|--|----------------------------------|-----------|---------------------------|--|--------------------------------|
| Nimapara RW division | | | | | | | |
| 40. | NCRMP/O D/PUR/AR/ 1(A.F) | Mahulapada | P.M Construction pvt. Ltd. | 483.63 | 28.05.2014/ 19.08.2015 | No work progress after casting of PCC pavement between the RD 2Km to 3Km. 159.28 | 40.00 |
| 41. | NCRMP/O D/PUR/AR/ 02(A.F) | Achuytapur | Ajay Ku. Nayak | 300.80 | 26.04.2014/ 25.07.2015 | E/w in progress 0.00 | 40.00 |
| 42. | NCRMP/O D/PUR/AR/ 04(A.F) | Baniasahi | Suresh Chndra Sahoo | 192.21 | 26.04.2014/ 25.07.2015 | Earth work for road widening is under progress. 6.91 | 30.00 |
| 43. | NCRMP/O D/PUR/AR/ 05(A.F) | Santanipur to Durgapur | P.M Construction pvt. Ltd. | 100.42 | 06.05.2014/ 05.08.2015 | Earth work from RD 0.5Km to 1Km is in progress.. 33.31 | 10.00 |
| 44. | NCRMP/O D/PUR/AR/ 06(A.F) | Torana | Suresh Chndra Sahoo | 440.08 | 26.04.2014/ 25.07.2015 | WBM work is under progress from RD 0.5Km to 1Km 151.70 | 40.00 |
| | | | | | | Sub Total | 160.00 |
| Ganjam-II RW division | | | | | | | |
| 45. | NCRMP/O D/GJM/AR/ 2(A.F) | New Kirtipur & Rangeilund a Block | Gajendra Nath Das | 859.80 | 15.04.2014/ 14.07.2015 | Toe wall-3 Km 128.19 | 105.00 |
| | | Mendrajpur | | | | E/w-530 Mtr. Toe wall-100 Mtr | |
| 46. | NCRMP/O D/GJM/AR/ 3(A.F) | New Gadaghum ma of Ganjam Block | Dhanurdhar Champatiray | 1077.02 | 22.04.2014/ 21.07.2015 | E/w:1.200 Km CD-2 Nos 129.12 | 135.00 |
| | | Satrusola | | | | Toe wall-2600 Mtr. CD-3 Nos E/w in progress. | |
| | | Bahadapalli | | | | Toe wall-1800 Mtr. CD-3 Nos E/w in progress. | |
| | | Palanga | | | | Preliminary work in progress. | |
| | | | | | | Sub Total | 240.00 |
| Bhubaneswar RW division | | | | | | | |
| 47. | NCRMP/O D/KHD/AR/ 01(A.F) | Kurunjiapur , Kantapada, Kulasahi Kendubilua | Basanta ku. Biswal | 151.49 | 19.04.2014/ 18.07.2015 | C.C Road - 180mtr E.W. & Widening of road with WBM Gr-II - 0.5 Km. No further progress 77.50 | 10.00 |
| | | | | | | Culvert work pending | |
| | | | | | | Completed | |
| | | | | | | Completed | |
| | | | | | | Sub Total | 10.00 |

After detailed discussion, the following observations are made:

i. Division wise financial target for the month of January is as below:

| Name of Division | Cyclone Shelters | Approach roads | Total (Rs in lakh) |
|----------------------|------------------|----------------|--------------------|
| Balasore -I RW dvn | 95.00 | 0.00 | 95.00 |
| Balasore-II RW dvn | 45.00 | 165.00 | 210.00 |
| JaleswarRWdvn | 90.00 | 40.00 | 130.00 |
| Bhadrak-II RW dvn | 135.00 | 305.00 | 440.00 |
| Jagatsinghpur | 0.00 | 135.00 | 135.00 |
| Kendrapara-I RW Dvn | 20.00 | 105.00 | 125.00 |
| Kendrapara-II RW Dvn | 50.00 | 375.00 | 425.00 |
| Nimapara RW dvn | 280.00 | 160.00 | 440.00 |
| Puri RW dvn | 265.00 | 160.00 | 425.00 |
| Ganjam RW dvn | 110.00 | 240.00 | 350.00 |
| Khurda | 225.00 | 10.00 | 235.00 |
| Nayagarh | 60.00 | 0.00 | 60.00 |
| Total | 1375.00 | 1695.00 | 3070.00 |

ii. Out of 162 multipurpose cyclone shelters, Work started at 98 MCS sites, letter issued for agreement for 23 MCS sites, tender have been accepted 21 MCS sites and re-bid for 20 MCS sites have been floated through e-procurement. The division-wise awarded is as follows.

| SI No | Division | Total works | Awarded Works | Letter issued for Agreement | Bid Approved | Under Re-Bid |
|-------|---------------|-------------|---------------|-----------------------------|--------------|--------------|
| 1 | Balasore-I | 9 | 6 | 1 | 02 | 00 |
| 2 | Balasore-II | 4 | 4 | 0 | 0 | 0 |
| 3 | Jaleswar | 7 | 7 | 0 | 0 | 0 |
| 4 | Bhadrak | 11 | 10 | 1 | 0 | 0 |
| 5 | Kendrapara-I | 2 | 2 | 0 | 0 | 00 |
| 6 | Kendrapara-II | 5 | 5 | 0 | 0 | 00 |
| 8 | Puri | 47 | 19 | 3 | 13 | 12 |
| 9 | Nimapara | 17 | 17 | 0 | 0 | 00 |
| 10 | Ganjam | 23 | 10 | 4 | 02 | 07 |
| 11 | Bhubaneswar | 33 | 14 | 14 | 04 | 01 |
| 12 | Nayagarh | 4 | 4 | 0 | 0 | 00 |
| | Total | 162 | 98 | 23 | 21 | 20 |

iii. All Executive Engineers and Superintending Engineers are requested to take necessary steps to complete the contract agreements immediately with the Contractors/Agencies those bids are accepted.

- iv. Site information board must be fixed at each work site as per the format given earlier and follow the Environmental & Social Management Framework at project sites. Safety precautions should be maintained at each work site.
- v. All works should be completed within the agreement amount and no deviation shall be allowed.
- vi. The site specific targets agreed as above should be achieved by all during the current month.
- vii. All Executive Engineers of RW divisions will present the progress of works in the standard MS Power Point Presentation format with up-to-dated photograph in respect of their project. A soft copy of the same must reach OSDMA by mail before five clear days of the meeting.
- viii. CE, RW-I should ensure about target achieve (physical progress) as agreed in the review meeting all works of all RW Divisions and send a detail report to OSDMA before review meeting positively.
- ix. Whenever the report on failure of Bore-well is known to the agency a certificate from EE, RWSS is to be obtained that no suitable drinking water is available in the locality. After which proposal should be sent for providing shallow tube-well with provision of water harvesting structure. Provided, no Govt. water supply in the locality
- x. EEs are ensuring to place Noiseless Diesel Generator by the Agencies/Contractors as per the World Bank norms in each cyclone shelters.
- xi. EEs are requested to submit information sheet of completed works in respect of cyclone shelters and approach roads. So Executive Engineers are directed to submit the same without fail before handing over.

Meeting ended with vote of thanks to the chair and participants.



(Dr. Taradatt)

Addl Chief Secretary, Revenue & DM and
Managing Director, OSDMA

Participant List

Review Meeting on NCRMP (AF) Works under the Chairmanship of Addl. Chief Secretary, Revenue & D.M. Dept. and Managing Director, OSDMA

Date:-18.01.2015 Time:-9.45 AM Venue:- OSDMA Conference Hall

| Sl. No. | Name | Designation |
|-------------------------------|---------------------------|--------------------------------------|
| 1. | Er.G.C.Mangual | ED(P), OSDMA |
| 2. | Sribhusan Sukla, | CGM & Nodal Officer, NCRMP ,OSDMA |
| 3. | Er.S.K.Chatterjee, | Engineering Consultant, OSDMA |
| 4. | Er.B.C.Majhi, | Procurement Specialist, OSDMA |
| 5. | Er. Manoj Ku. Nayak | Engineering Consultant, OSDMA |
| 6. | Sri Chinmaya Kabi, | GM(F&A), OSDMA |
| 7. | Er.M.M.Mohanta, | GM(P)-V, OSDMA |
| 8. | Er. Sibasish Padhi, | GM(P)-IV, OSDMA |
| 9. | Er. G. C. Das, | DGM(P)-I, OSDMA |
| 10. | Er. T.K.Mohanty, | DGM(P)-II, OSDMA |
| 11. | Sri B.N.Mishra, | GIS Exp. & Env. Spl., OSDMA |
| 12. | Sri K.C.Bisoi, | SC & SMS, OSDMA |
| 13. | Sri Arabinda Ray | System Expt. & MIS Specialist, OSDMA |
| 14. | Sri Sudesh Kumar Sethi | CP, OSDMA |
| Rural Works Department | | |
| 15. | Er. Jagannath Patel | Chief Engineer, RW-I, BBSR |
| 16. | Er. Jananarayan Beura | SE ,RW circle, Balasore |
| 17. | Er. S.C. Mishra, | SE, RW circle, Bhubaneswar |
| 18. | Er. Nandulal Ghadei | EE, RW Dvn., Balasore-I |
| 19. | Er.Saroj Ranjan Nayak, | EE, RW Dvn., Balasore-II |
| 20. | Er. Achyutananda Das | EE, RW Dvn., Jaleswar |
| 21. | Er. Bijaya Kumar Das | EE, RW Dvn., Bhadrak-II |
| 22. | Er. Deba P Dash, | EE, RW Dvn., Kendrapara-I |
| 23. | Er. Nalinikanta Senapati, | EE, RW Dvn., Kendrapara-II |
| 24. | Er. A.U.N. Subudhi , | EE, RW Dvn., Jagatsinghpur |
| 25. | Er.Anadi Charan Sahoo, | EE, RW Dvn, Puri |
| 26. | Er. Trilochan Debata | EE, RW Dvn, Nimapara |
| 27. | Er. Pradeep Kumar Jena | EE RW Dvn., Ganjam-II |
| 28. | Er. Santosh Kumar Samal, | EE, RW Dvn., Jajpur-I |

| Sl. No. | Name | Designation |
|--------------------------|-------------------------|--------------------------------|
| 29. | Er.Lokanath Mishra | EE, RW Dvn. Jajpur-II (Jaraka) |
| 30. | Er.A.K.Mishra | Dy.EE, RW Sub-Dvn., Tangi |
| 31. | Er.Hrushikesh Baral | AEE |
| 32. | Er.Sankhali Behera | AEE. RW- Ranpur, Nayagarh |
| 33. | Er.P.K.Bal | AEE, RW Sub-Dvn, Sow |
| TPQA | | |
| 34. | Sri R.R.Chaoudhury | MD, Arkitechno Pvt. Ltd. |
| 35. | Er. Saroj Kumar Dash | Project Manager, TPQA |
| 36. | Er.S.K.Bhanja | DPM, TPQA |
| 37. | Er.D.Prusty | DPM, TPQA |
| 38. | Er.M.Samantaray | DPM, TPQA |
| 39. | Er.J.K.Maharana | DPM, TPQA |
| 40. | Er.B.P.Mohanty | DPM, TPQA |
| 41. | Er.B.B.Tripathy | DPM, TPQA |
| 42. | Sri R.L.Sahu | TPQA |
| 43. | Sri Jayanta Ku Sahoo | TPQA |
| Contractor/Agency | | |
| 44. | Sri Binayananda Mohanty | Contractor |
| 45. | Sri Harekrushna Panda | Contractor |
| 46. | Sri Suresh Kumar Nayak | Contractor |
| 47. | Sri Manoranjan Kar | Contractor |
| 48. | Sri Amresh Behera | Contractor |