

**Minutes of the Review Meeting on NCRMP works pertaining to
Rural Works department held at 9.30 AM on 18.01.2015 in OSDMA
Conference hall.**

A review meeting on NCRMP works was held under the Chairmanship of Dr.Taradatt, IAS, Addl Chief Secretary, Revenue & DM and Managing Director, OSDMA at 9.30 AM on 18.01.2015 in the OSDMA Conference hall. The participants as in Annexure-1 attended the meeting.

Gist of Decisions:

NCRMP: (1st Phase)

The physical progress was reviewed package-wise and decisions as mentioned below were taken.

1. Cyclone Shelter:

Rs in lakh

SI	Location	Agency	Agremt Value	Comnct / Complen	Status till previous month	Target for Dec., 2014	Achievement during December-2014	Target for Jan. 2015
RW Division; Balasore-I								
1.	Jamuka	Manoranjan Kar	130.41	01.05.13/ 31.07.14	Construction of toe wall for plinth protection & brick wall of Generator room is in progress 71.15	GF by Dec/FF by Jan-2015/ HO by Feb. 2015 (more bill paid ageist work, EE must verify the bill paid) 20.00	Casting of GF staircase & GF column up to beam bottom level completed. Sand filling inside plinth in progress.	GF by Jan/FF & finishing work by Feb// HO by March. 2015 (EE should take initiate to complete the work in time) 20.00
2.	Ganeswarpur	Pravat Ku. Biswal	176.56	08.03.12/ 07.06.14	Casting of FF parapet wall and construction of head room roof slab completed. Construction of septic tank is in progress 122.49	Hand over by Dec.,2014/ final bill by 10 th Jan, 2015 40.00	FF brick work is in progress. Bending & binding reinforcement of water tank bottom slab is in progress.	Hand over by Jan, 2015 with final bill 40.00
Sub Total								60.00
Maharajpur, Mahabbadabad, Mandagaon, Khadupai, Gudupahi, Kalamatipahi of Remuna Block / Panchupada, Alumeda, Sarthbindha, Hidigaon, Gopinathpur, Parikhi, Badakia, Srikona-B, Bahabalpur, Sartha, Jayadevkasbapahi, Binjha, Kayakadala & Koilisahi of Sadar Block / Kainagiri of Basta Block – total 21 No. of MCS have been completed, hence deleted.								

SI	Location	Agency	Agremt Value	Comnct / Complen	Status till previous month	Target for Dec., 2014	Achievement during December-2014	Target for Jan. 2015
RW Division: Balasore-II								
3.	Bajana	Raghunath Panda	188.93	14.10.14/ 25.01.16	Centering & shuttering of FF lintel beam & construction of brick wall at FF latrine bathroom in progress. 14.72.	Hand over by Jan, 2015/final bill by Feb. 2015 35.00	Casting of water tank bottom slab completed. Plastering to inside surface and fixing of door window choukatha is in progress. 14.72	Hand over by Jan, 2015 with final bill 35.00
4.	Gandhiana				Bending and binding reinforcement of pile cap is in progress.	Hand over by Jan, 2015/final bill by Feb. 2015 35.00	Casting of GF column and centering shuttering of ramp is in progress.	GF by 10 th Feb/ FF by 10 th March,/HO by May, 40.00
5.	Kuruda	Rajendra Pr. Das	180.33	14.10.14/ 25.01.16	Bending and binding reinforcement of pile cap is in progress. 15.46	GF by Dec/FF by Jan/Hand over by Feb. 2015 30.00	Casting of GF column up to beam bottom level and casting of ramp completed. Sand filling inside plinth is in progress.	GF slab by Jan/FF slab by Feb/HO by May, 2015 30.00
6.	Kochiakoili				Collection of fine aggregate is in progress for plaster work	Hand over by 15 th Jan./final bill by Jan.2015 25.00	Fixing of door window choukatha & plastering work is in progress	Hand over by Jan 2015 25.00
7.	Odasala	Manorajan Kar	304.75		Tender finalized but agreement not done	Test pile by Dec/WP by Jan/GF by Feb/FF by March/HO by May, 2015	Work not started (Agreement to be drawn)	WP by Jan/Plinth by 28 th Feb/GF by 28 th March/FF by April/HO by May, 2015 15.00
8.	Nuapur				Tender finalized but agreement not done	Test pile by Dec/WP by Jan/GF by Feb/FF by March/HO by May, 2015	Work not started (Agreement to be drawn)	WP by Jan/Plinth by 28 th Feb/GF by 28 th March/FF by April/HO by May, 2015 15.00
Sub Total								160.00
Panchubisa ,Bishnupur, Boripada, Sahaspura , Pikasta of Bahanaga Block and Tentei & Pakhara under Soro Block (7 nos.) have been completed , hence deleted.								

SI	Location	Agency	Agremt Value	Comnct / Complen	Status till previous month	Target for Dec., 2014	Achievement during December-2014	Target for Jan. 2015
RW Division: Jaleswar								
9.	Mahabola	Harekrushna Panda	138.49	21.06.13/ 20.09.14	Out side plastering and toilet partition wall 116.60	Hand over by 10 th Jan, 2015/ final bill by end of Jan, 2015 20.00	Kota stone work completed, bathroom tile work in progress, colouring & septic tank work in progress	Hand over by Jan, 2015 with final bill 20.00
10.	Kumbhirdi	Basanta Ku. Behera	94.31		Tender finalized but agreement not done 81.94	EE to finish the work by Dec in contact with contractor and hand over by Jan. 2015. 12.00	Parapet wall completed & head room slab completed.	Head room by 30 th Jan/brick, plaster, door-window, finishing work by Feb/HO by 15 th March, 2015 10.00
11.	Kirtania	Basanta Ku. Behera	94.31	19.10.12/ 18.01.14	Tender finalized but agreement not done 62.72	Hand over by Jan. 2015 30.00	Dismantling of old centering & shuttering work for first floor roof slab is in progress. Protection wall on approach road in progress. 0.00	Finishing and other work by Feb/HO by 15 th March. 2015 15.00
12.	Pakmundi	Gagan Ku Das	273.77	04.03.14 03.06.15	Ramps slab casting completed 90.13	GF by 25 th Dec/FF by 25 th Jan 30.00	Ground floor roof slab cast. 18.89	FF by 15 th Feb 30.00
13.	Suradiha					FF by 10 th Jan/ 30.00	Centering ,shuttering work & steel reinforcement for 1 st floor roof slab completed. Roof slab to be cast.	All bricks work by Jan/finishing work by Feb/HO by March, 2015 30.00
14.	Anladiha	Amresh Behera	283.16	20.10.14/ 19.01.16	Excavation for lean concrete & rod binding for	Plinth by Dec/GF by Jan/FF by February	Rod binding & shuttering work for pile cap & grade beam is in	GF slab cast by 15 th Jan/FF by 15 th

SI	Location	Agency	Agremt Value	Comnct / Complen	Status till previous month	Target for Dec., 2014	Achievement during December-2014	Target for Jan. 2015
					pile cap in progress. 16.74	25.00	progress.	March/all finishing work by April/HO by May, 2015 25.00
15.	Dagara				Excavation for lean concrete & rod binding for pile cap in progress	Plinth by Dec/GF by Jan/FF by February 25.00	Pile cap & grade beam cast on 16.01.2015	Plinth by 10 th Jan/GF by 15 th Feb/FF by 15 th March/ all finishing work by April/HO by May, 2015 25.00
Sub Total								155.00
Ikadapal, Bishnupur, Kunduli, Gobindapur, Deula, Bisikadeipur, Jamkunda, Purbakankadapal, Jambhirai, Saudihi of Baliapal block and Jalapahi, Jayrampur, Talasari of Bhograi block total 13 No. of MCS have been completed, hence deleted.								
RW Division: Bhadrak-II								
16.	Chandanipal	Manoranjan Kar	104.43	15.01.13 14.04.14	1 st floor Brick & plastering work in progress 66.97	Hand over by Dec. .2014 / final bill by 15 th Jan. 2015 35.00	1st floor Brick & plastering work in progress	Hand over by Jan, 2015 with final bill otherwise EE should terminate the contractor 35.00
Sub Total								35.00.00
Artung, Khedualpur, Adhuan & Kasia , Balarampur, Baliarpur, Padhuan (Sarapokhari Adi) of Basudevpur Block / Ankapada, Biriadia, Kaduanasi, Sunaripokhari, Nachhipur, Barkhola, Jantuali, Khadalpokhari, Uttarasahi of Chandabali Block total 16 No. of MCS have been completed, hence deleted.								
Jagatsinghpur RW Division								
17.	Paradeepgarh	Magucharan Nayak	167.26	19.02.13/ 18.05.14	Finishing work is in progress like PHD & EI, door & windows iron shutter fitting & fixing, internal & external painting etc 123.36	Hand over by Dec. 2014 with final bill 70.00	Finishing work like internal painting , EI & PHD, building all around boundary wall is in progress. 27.00	Hand over by Jan, 2015/ final bill by 10 th Feb, 2015 70.00
Sub Total			808.69					70.00

SI	Location	Agency	Agremt Value	Comnct / Complen	Status till previous month	Target for Dec., 2014	Achievement during December-2014	Target for Jan. 2015
Kankan, Sahadabedi of Erasama Block & Kusupur, Samantarapur & Bandar (Dhanurbelari) of Balikuda Block, Badabandha, Panapali of Kujang block total 7 No. of MCSs have been completed, hence deleted.								
Kendrapara-I RW Division								
Pitapat, Radia, Baliganda, Jambu, Tantiapal, Kanpur, Bagagahan, Kajalpatia, Tentulikhanda & Gokhakhati of Mahakalpada block (10 nos) have been completed, hence deleted.								
Kendrapara-II RW dvn								
18.	Satakuria			28.09.11/ 27.12.12/ 27.06.13	Tender Awaiting for rebid 29.94	Re-tender invite immediately & EE should take initiate for the work	Tender accepted 0.00	GF roof level with ramp by 14th Feb/EE should ensure to complete the contract agreement and immediate start the work
19.	Pokharia	Bimal Pr. Para	96.46	06.09.11/ 05.12.12/ 27.06.13	Tender finalized but agreement not done 34.65	EE should ensure the agreement – GF slab by Jan, 2015/ FF by 20 th Feb/ HO by March, 2015 15.00	Agreement done and work started 0.00	GF roof level with ramp by 14th Feb, 2015 15.00
Sub Total								15.00
Kajalabandha & Bilikana of of Pattamundai block (02 nos) have been completed, hence deleted.								
Godowns in Jajpur districts								
20.	Dhanmandal	Rajivlochan Sahoo	180.81	01.02.13/ 31.04.14	Head room RCC work and ground floor plastering work is in progress 94.46	Hand over by Dec.2014 & final bill by 15 th Jan, 2015 60.00	GF & FF roof slab completed. Finishing work in progress. 0.00	As per repeatedly target agreed and not achieved by the agency, the EE should take step to terminate the agency.
21.	J.K. Road	Rajivlochan Sahoo	168.04	16.03.13/ 15.06.14	Ground floor roof slab Centering, Shuttering &	Hand over by Jan.2015 with final bill 60.00	Centering, Shuttering & reinforcement work for 1st floor roof slab is in	As per repeatedly target agreed and not achieved by the agency,

SI	Location	Agency	Agremt Value	Comnct / Complen	Status till previous month	Target for Dec., 2014	Achievement during December-2014	Target for Jan. 2015
					reinforcement work for 1 st floor roof slab is in progress. 62.89		progress 3.11	the EE should take step to terminate the agency.
Total		751.81						0.00
Jatni of Khordha district has been completed hence deleted								
Puri RW division								
22.	Palanka	M/s NarulaInfstr ructurpvt ltd	120.64	25.02.13/ 24.05.14	Reinforcement arrangement for grade beam is in progress 21.64	GF slab by Dec/HO by March, 2015. 25.00	Reinforcement arrangements for ramp is in progress. 0.00	GF slab by 1 st Feb/FF by 28 th Feb/HO by March, 2015. 25.00
23.	Champamani k	M/s Narula Infrastructu re pvt ltd	120.54	26.02.13/ 25.05.14	FF Slab casted on 17.11.14 45.55	Finish all works by Jan & HO by Feb, 2015 40.00	Head room & parapet wall construction completed 0.00	HO by Feb, 2015 40.00
24.	Gomundia	M/s Narula Infrastructu re pvt ltd	183.18	26.02.13/ 25.05. 14	Plastering in the internal walls of the building 59.80	Hand over by Dec. 2014/final bill by 10 th Jan, 2015 otherwise EE should terminate the contractor 120.00	DG room RCC work completed	Hand over by Jan, 2015 with final bill otherwise EE should terminate the contractor 120.00
25.	Jamarsuan	T.P. Rath	127.78	28.02 13/ 27.05. 14	PCC flooring is in progress 65.53	GF by 25 th Dec/FF by 25 th Jan /HO by March 2015 35.00	Ramp casting completed 12.06	GF by Jan/FF by Feb /HO by March 2015 35.00
26.	Kantasil	T.P. Rath	114.41	19.10 12/ 18.01. 14	GF Slab casted on 11.11.14 & FF column erection is in progress. 66.58	FF by 15 th Nov25 th Dec /HO by Jan 2015 40.00	FF column casting completed & formwork for FF is in progress. 20.76	HO by Feb, 2015 40.00
27.	Rendua	T.P. Rath	131.68	28.02.13/ 27.05.14	Outer wall plastering & Kota stone fixing is in progress 72.10	Hand over by Dec, 2014 50.00	Painting work is in progress	Hand over by Jan, 2015 50.00

SI	Location	Agency	Agremt Value	Comnct / Complen	Status till previous month	Target for Dec., 2014	Achievement during December-2014	Target for Jan. 2015
28.	Barudi changed to Barajanga	M/s Narula Infrastructure pvt ltd	126.17	22.02.13/21.05.14	Initial pile casted 0.00	Test Pile by 13.12.2014/ WP by 5 th Jan. 2015 10.00	Initial pile load test conducted on 21.12.2014 0.00	86 WP by 31 st Jan/GF by 10 th March/HO by May, 2015 10.00
29.	Fatepur	M/s Narula Infrastructure ltd	125.51	15.01.13/14.04.14	Casting of the FF slab 43.84	Hand over by Jan. 2015 40.00	Casting of head room slab and water tank base slab	HO by 8 th Feb., 2015 40.00
30.	Mahinsha	Suresh ChSahoo	135.94	12.04.13/11.07.14	Brick work in FF & plastering work is in progress. 87.21	Hand over by 10 th Jan, 2015 with final bill 45.00	Plastering work is in progress	HO by 15 th Feb., 2015 with final bill 30.00
31.	Sipia	R.P. Constructions	119.95	24.12.12/23.03.14	Fixing of wall tiles is going on 81.50	Hand over by Dec. 2014 35.00	Laying of KOTA stone in the steps of the stair case and plastering to the balance left over work outside the building	HO by Jan, 2015 25.00
32.	Morada	T.P. Rath	121.24	19.10.12/18.01.14	G.F. slab casting is completed and curing is under progress for the slab. 49.43	FF by 20.12.2014/HO by Jan, 2015 50.00	FF slab shuttering is under progress 14.31	HO by Feb, 2015 40.00
Sub Total								455.00
Bajrakote , Budhibar, Siala , Ramalenka, Jenapur of Krushnaprasad Block, Dharanikudi, Srikanuapada, Badabenakudi & Kahalpada of Brahamagiri Block and Rahangiria of Sadar Block total 10 No. of MCS have been completed, hence deleted.								
Nimapara RW Division								
33.	Kaliakana	S.K. Senapati	93.55	24.01.13/23.04.14	First Floor Sla casted 46.16	Hand over by 15 th Jan, 2015 & final bill by 31.01.2015 / if failed proceeding will be made against JE, AE, EE 35.00	Super structure completed. Brick work is under progress and arrangement for water tank bottom slab casting.	HO by 15 th Feb, 2015 with final bill, EE should ensure the completion of the work as agreed. 35.00
Total								35.00
Keutajanga, Kendrapati, Bantilo, Patasundarpur, Madhupur, Tandahar of Astarang Block / Bangara, Sujanager, Chandrabhaga, Kundisa, Sareda, Goudasahi Bhuan, Badatara, Tikana & Kantijhadi of Gop Block / +40+Jaleswarpada(Sukapokhari), Dhanitri, Adhual, Chhotipada, Runkei of Kakatpur Block - total 20 No. of MCS have been completed, hence deleted.								

SI	Location	Agency	Agremt Value	Comnct / Complen	Status till previous month	Target for Dec., 2014	Achievement during December-2014	Target for Jan. 2015
Ganjam-II RW Division								
34.	Ramayapatna	M/s Narula Infrastructure pvt ltd	143.45	24.04.13/ 23.07.14	Plastering of the internal walls of the building going on 64.92	Hand over by 15 th Jan, 2015 40.00	Plastering work is completed. Painting work to the building has been started.	HO by Jan, 2015 80.00
35.	Niladripur	M/s Narula Infrastructure pvt ltd	135.07	24.04.13/ 23.07.14	Brick masonry work is under progress in the F.F. of the building. 62.15	Hand over by 15 th Jan, 2015/FF by Jan end. 40.00	Plastering work is under progress to the external walls	HO by Jan, 2015. 70.00
36.	Satuli	D.D. Champatiray	93.57	29.11.12/ 28.02.14	Plastering in the internal walls of the building is in progress. 46.80	Hand over by 15 th Jan. 2015/ Final bill Jan. end 35.00	Plastering work & window shutter fitting in progress	HO by 15 th Jan. 2015 with Final bill Jan. end 45.00
37.	Sana Aryapalli	Srinivas Pradhan	118.96	01.05.13/3 0.07.14	Casting of G.F. slab is completed and the work is in progress for F.F. column 33.17	FF by 25 th Dec./HO by 15 th Feb. 2015/Final bill Feb. end 30.00	FF slab shuttering work is under progress	FF by 25 th Jan./HO by Feb. 2015 with final bill. 50.00
38.	Bandar	Srinibas Pradhan	111.00	01.05.13/3 0.07.14	Casting of G.F. slab is completed and the work is in progress for F.F. column 34.32	FF by 14 th Dec./HO by Jan 2015 40.00	FF slab casting completed	Finishing by Jan./HO Feb, 2015 40.00
39.	New Bauxipalli	A.K. Satpathy	102.48	30.01./ 29.04.	F.F. Roof shuttering work is in progress. 32.29	HO by Jan, 2015 40.00	FF slab casting completed	Finishing work by Jan/HO by Feb, 2015 40.00
40.	Marakandi	D.D. Champatiray	109.36	13.05.13/1 2.07.14	15 nos. of piles has been completed 0.00	Plinth level by Dec/GF by Jan/FF by Feb. 2015 25.00	Bed preparation for pile cap	Plinth level by Jan/GF by Feb/ FF by March./HO by May 2015 40.00
Total								365.00
PodagadJhatipadar, Rajapur, Lunguri & Borigaon of Ganjam block, Patisonapur, Eksinghi of Chikiti block and Sabalia of Khallikote Block (total-7) have been completed, hence deleted.								

2. Approach Roads: Rs in lakh

SI	Package No	Location	Name of Agency	Agrmnt Value	Commt / Compli on	Approx length km	Amount paid	Target Agreed
Balasore-I RW division								Monthly target
1.	NCRMP/O R/BLS/AR/05	Alumeda MCS	Niranjan Pradhan	260.29	28.11.11/27.02.13/26.08.13	3.000	121.10	135.00 Hand over/ submit final report by Jan, 2015
2.	NCRMP/O R/BLS/AR/07	Gopinathpur & ,Parikhi	Sanjeeb Kumar Nayak	176.59	23.12.11 / 22.03.13/ 26.08.13	0.400 1.200	117.46	55.00 Hand over the work/ submit final report by Jan, 2015
3.	NCRMP/O R/BLS/AR/08	Sartha Bindha	Niranjan Pradhan	267.88	28.11.11 / 27.02.13	3.000	108.73	155.00 Complete the work/ submit final report by Jan, 2015
4.	NCRMP/OR/ BLS/AR/09	Sartha MCS	Niranjan Pradhan	200.06	10.04.13/ 09.07.14	2.000	140.25	55.00 Complete by Jan, 2015 with final bill
5.	NCRMP/O R/BLS/AR/19	Kalamatipahi Khadu	M/s Fortune Group	756.7	6.02.13 / 05.05.14	2.50	320.82	140.00 Complete the road all respect with bridge by Feb. 2015
6.	NCRMP/O R/BLS/AR/22	Talabarei MCS	M/s Fortune Group	513.48	01.02.13/ 30.04.14	5.50	445.40	65.00 complete the work all respect with final bill by Jan, 2015
7.	NCRMP/OR/ BLS/AR/23	Koilisahi MCS	Harekrushna Panda	223.01	14.02.13/ 13.05.14	2.00	149.68	70.00 complete the work all respect by with Final bill by Jan. 2015
8.	NCRMP/O R/BLS/AR/27	Jamuka					Work not started. (The lowest bidder has been asked for agreement) 0.00	EE should agreement the contract with Contractor and complete the work immediately.
Sub Total								575.00
Balasore-II RW Division								
9.	NCRMP/OR/ BLS/AR/15	Sahaspura, & Panchubisa	Raghunath Panda	287.78	08.02.13/ 07.05.14	0.86 2.05	224.13	60.00 Complete the work all respect by Jan 2015 with Final bill
10.	NCRMP /OR/ BLS/ AR /26	MCS at Paikasta	Pradeep Ku. Sahoo	123.07	26.08.2014/ 25.11.2015		Earthwork in approach road is in progress 0.00	Jan-40.00 Feb-40.00 March-43.00 Complete by March, 2015 EE should take initiate to

SI	Package No	Location	Name of Agency	Agrmnt Value	Commt / Complti on	Approx length km	Amount paid	Target Agreed
								complete the work as agreed in the review meeting.
	Total							100.00
	Jaleswar RW division							
11.	NCRMP/O R/BLS/AR/18	Udayapur (Dakhin-Sorisa)	M/s Das Construction	225.53	16.01.13/15.04.14	2.95	147.95	60.00 Complete the work by Feb, 2015 /EE should ensure to complete the work as agreed otherwise terminate the contractor
12.	NCRMP/O R/BLS/AR/24	Bhograi Thana Chhak Road -Dwaripatra MCS	M/s Das Construction	228.84	15.04.13/14.07.14	2.73	114.14	80.00 Complete the work by Feb, 2015
13.	NCRMP/O R/BLS/AR/25	Dakhina Jambhirai	Amaresh Behera	186.88	27.05.13/26.07.14	1.78	Shouldering work in progress 84.10	100.00 Complete the work by Jan. 2015
		Sub Total						240.00
	Bhadrak-II RW Division							
14.	NCRMP.O R/BHK/AR/03	Baliarpur	Akshaya Kumar Mohanty	339.43	22.09.11 21.12.12 /20.09.13	4.400	252.34	85.00 Complete the work/ submit final bill by Jan, 2015
15.	NCRMP.O R/BHK/AR/10	Parapokhari to Sunamuhin	Prafulla Kumar Mohapatra	475.85	01.05.13 03.08.14	5.250	417.35	50.00 Complete the work with Final bill by Jan. 2015
16.	NCRMP.O R/BHK/AR/11	Brajanandapur & Gangadharpur	M/s Shiva Jyoti Constn	459.69	16.06.13 15.07.14	2.700 1.800	283.55	170.00 Complete the work/ submit final bill by Jan, 2015
17.	NCRMP/O R/BHK/AR/12	Sailendrapur & Harishpur	M/s Shiva Jyoti Constn.	364.68	21.02.2014 /20.05.2015	3.200	35.37	100.00 Complete the work by Feb, 2015. EE should ensue to complete the work.
		Sub Total						305.00
	R.W.DIVISION-,Kendrapara-I							Monthly Target
18.	NCRMP/O R/KPD/AR/09	N.H, 5 A Nilanchal Bazar to Khurusiapat	Shakha Constructio n	404.34	04.03.2014/ 03.06.2015		31.56	90.00 EE ensure the speed progress of the work and complete the work in all respect by 15 th May, 2015.
19.	NCRMP/O R/KPD/AR/10	Jamboo road to Adoi CS	Nursihngcha Ch. Beura	159.12	26.02.2014/ 25.05.015	2.00	17.16	35.00 EE ensure the speed progress of the work and

SI	Package No	Location	Name of Agency	Agrmnt Value	Commt / Complti on	Approx length km	Amount paid	Target Agreed
								complete the work in all respect by 15 th May, 2015
20.	NCRMP/O R/KPD/AR/11	Luna road to Kalatunga CS	Kulamani Nayak	159.13	03.03.2014/02.06.2015		0.00	40.00 EE discussed with district administration on land issue & ensure the progress of work and complete the work by May, 2015 in all respect.
R.W.DIVISION-II,Kendrapara								165.00
21.	NCRMP/O R/KPD/AR/07	Vecta & Patapria	Sri Sarata Rout	150.52	6.10.12/5.01.14	2.450	82.47	50.00 Complete the work with final bill by Feb., 2015
22.	NCRMP/O R/KPD/AR/08	Mangarajpur	Prafulla Maohanty	339.68	25.09.13/21.12.14		303.57	30.00 Complete by Jan, 2015 & submit the final bill.
RW Division, Jagatsinghpur								80.00
23.	NCRMP/OR/JSP/AR/03	Ichhapur	Laxmidhara Mohanty	493.49	25.03.13/24.06.14	5.82	225.00	200.00 Complete the work in all respect & submit final bill by 15 th Feb, 2015. EE must ensure the competition of the work as agreed, otherwise he will responsible for the delay.
24.	NCRMP/OR/JSP/AR/06	Panapalli	M/s R.K Das & Partner	194.26	02.03.13/01.06.14		85.08	100.00 Complete the work in all respect by Jan., 2015
25.	NCRMP/OR/JSP/AR/07	Ambiki to Kankan	PitabashGo chayat	142.5	09.04.13/08.07.14		79.64	65.00 Complete in all respect by Jan, 2015
26.	NCRMP/OR/JSP/AR/08	Kusupur	Santosh Samal	167.81	04.03.2014/03.06.2015		19.87	50.00 Complete the work by March, 2015. EE should ensure to complete the work as agreed.
Sub Total								415.00
Puri RW division								
27.	NCRMP/O R/PUR/AR/02	Champamanik (completed) & Kahalapada	Jitendra Kumar Biswal	148.90	15.12.11 / 14.3.13	1.100	93.78	55.00 Complete the work/ submit final report by Jan, 2015

28.	NCRMP/O R/PUR/AR /08	Narasinghp ur patna Talatal, Kumarpur (completed) & Barudi	Sri Suresh Ch. Sahoo	529.58	15.01.2013 / 14.04.2014		461.07	35.00 Complete the work by Feb. 2015. EE should ensure to complete the balance work within dateline.
29.	NCRMP/O R/PUR/AR /13	Berhampura	Suresh Ch. Sahoo	166.58	12.04.13 / 11.07.14	1.14	136.21	30-00 Complete the work/ submit final report by Jan, 2015. EE should ensure about the completion of work.
30.	NCRMP/O R/PUR/AR /20	Rahangira MCS	Dillip Ku. Mishra	220.28	08.05.2014 / 07.08.2015		22.14	40.00 EE should ensure about the speed progress of work & complete before monsoon.
31.	NCRMP/O R/PUR/AR /21	Baghamund a MCS	Abhaya Ku. Mohapatra	230.99	04.03.2014 / 03.06.2015		23.00	35.00 EE should ensure about the speed progress of work & complete before monsoon.
	Sub Total							195.00
Nimapara RW division								
32.	NCRMP/OR/ PUR/AR/04	Badatara, & Kanthijhadhi	Balakrushna Mohanty	75.92	17.06.11 16.09.12	0-200 0-750	34.75	40.00 Complete the work/ submit final bill by Jan, 2015. EE should ensure to complete the work by Dec otherwise terminate the contractor.
33.	NCRMP/O R/PUR/AR/ 06	.Keutajanga	Balakrushna Mohanty	293.51	07.03.13 06.05.14	2-00	99.49	190.00 Complete the work/ submit final bill by Jan, 2015
34.	NCRMP/O R/PUR/AR/ 09	Siara	M/s Gourav Construction	287.68	05.02.13 04.05.14	5-500	206.77	80.00 Complete by Jan, 2015 with final bill
35.	NCRMP/O R/PUR/AR/ 10	Chhotipada	A.K. Mohanty	223.46	04.03.13 03.06.14 15.01.20 15	2-00	142.20	80.00 Complete by Jan, 2015 & submit the final bill. EE should ensure the completion of the work.
		Sub Total						390.00
RW division Ganjam								
36.	NCRMP/O R/GJM/AR/ 01	Rajapur	A.K. Mohanty	268-92	23.12.11 22.03.13	4.500	195.73	65.00 Complete the work/ submit final bill by Jan, 2015

37.	NCRMP/O R/GJM/AR/ 04	Purunabandha /Binchanapali, Kantiagada & Satuli	DD Champatira y	522.36	28.04.2014 / 27.07.2015		2.99	75.00 Ensure to complete the work before May. 2015
38.	NCRMP/O R/GJM/AR/ 05	Sipakuda, Niladripur, Borigan & Podagadajh ihatipadar	Maa Trishakti Const.				0.00	(Court case) CE, RW-I to discuss with the State counsel for early hearing and disposal of the matter.
39.	NCRMP/O R/GJM/AR/ 06	Sabulia	D.D. Champatriray	106.10	19.11.12 18.02.14	1.000	40.58 Compl eted	65.00 Submit the final bill
40.	NCRMP/O R/GJM/AR/ 07	Gokharkuda	D.D. Champatriray	356.68	20.05.13 19.08.14	2.750 CC: 0.45 BT: 2.3	33.70	100.00 Complete the work by Jan, 2015 with final bill
		Total						305.00

1. Division wise financial target for the month of January is as below:

Name of Division	Cyclone Shelters	Approach Roads	Total (Rs in lakh)
Balasore -I RW dvn	60.00	575.00	635.00
Balasore-II RW dvn	160.00	100.00	260.00
JaleswarRWdvn	155.00	240.00	395.00
Bhadrak-II RW dvn	35.00	205.00	240.00
Jagatsinghpur	70.00	415.00	485.00
Kendrapara-I RW Dvn	0.00	165.00	165.00
Kendrapara-II RW Dvn	15.00	80.00	95.00
Jajpur-I	0.00	0.00	0.00
Jajpur-II	0.00	0.00	0.00
Puri RW dvn	455.00	195.00	650.00
Nimapara RW dvn	35.00	390.00	425.00
Ganjam RW dvn	365.00	305.00	670.00
Total	1350.00	2670.00	4020.00

- The Extension of time (EoT) in respect of incomplete sites should be sanctioned by the competent authority up to the timeline specified against the works named above.
- Executive Engineers should complete the works, both cyclone shelters and approach roads as per the timeline agreed and submit completion report in the prescribed format along with final bills.
- Regarding approval of deviation in respect of works pending at different levels, the CE, RW-I should see that all deviations are sanctioned within 7 days and pending reports should be reached at OSDMA by January, 2015.

5. Repeatedly ^{called upon} instructions given in the review meeting to submit Completion reports (information sheet) in respect of cyclone shelters and approach roads no such reports have been submitted by concerned Executive Engineers to OSDMA. **So Executive Engineers are directed to submit the same without fail before handing over.**
6. Cyclone shelters handed over to the community found with some left out works be completed immediately and final bill may be submitted after completion of the work in all respect.
7. Site information board must be fixed at each work site as per the format given earlier and follow the Environmental & Social Management Framework at project sites.
8. Final bills of all completed projects should be submitted by all concerned EEs by January, 2015 to OSDMA for final payment.
9. Payment bill must be verified by concerned RW Division, project-wise/package-wise and ensure the correctness before payment.
10. CE, RW-I should ensure about target achieve (physical progress) as agreed in the review meeting all works of all RW Divisions and send a detail report to OSDMA before review meeting positively.
11. All Executive Engineers of RW divisions will present the progress of the works in the standard MS Power Point Presentation format with up-to-dated photograph in respect of their project. A soft copy of the same must reach OSDMA by mail before five clear days of the meeting.
12. Whenever the report on failure of Bore-well is known to the agency a certificate from EE, RWSS is to be obtained that no suitable drinking water is available in the locality. After which proposal should be sent for providing shallow tube-well with provision of water harvesting structure. Provided no Govt. water supply in the locality.

Meeting ended with vote of thanks to the chair and participants.



(Dr. Taradatt)

Addl Chief Secretary, Revenue & DM and
Managing Director, OSDMA

Participant List**Review Meeting on NCRMP Works under the Chairmanship of Addl.
Chief Secretary, Revenue & D.M. Dept. and
Managing Director, OSDMA**

Date:-18.01.2015 Time:-9.45 AM Venue:- OSDMA Conference Hall

Sl. No.	Name	Designation
1.	Er.G.C.Mangual	ED(P), OSDMA
2.	Sribhusan Sukla,	CGM & Nodal Officer, NCRMP ,OSDMA
3.	Er.S.K.Chatterjee,	Engineering Consultant, OSDMA
4.	Er.B.C.Majhi,	Procurement Specialist, OSDMA
5.	Er. Manoj Ku. Nayak	Engineering Consultant, OSDMA
6.	Sri Chinmaya Kabi,	GM(F&A), OSDMA
7.	Er.M.M.Mohanta,	GM(P)-V, OSDMA
8.	Er. Sibasish Padhi,	GM(P)-IV, OSDMA
9.	Er. G. C. Das,	DGM(P)-I, OSDMA
10.	Er. T.K.Mohanty,	DGM(P)-II, OSDMA
11.	Sri B.N.Mishra,	GIS Exp. & Env. Spl., OSDMA
12.	Sri K.C.Bisoi,	SC & SMS, OSDMA
13.	Sri Sudesh Kumar Sethi	CP, OSDMA
Rural Works Department		
14.	Er. Jagannath Patel	Chief Engineer, RW-I, BBSR
15.	Er. Jananarayan Beura	SE ,RW circle, Balasore
16.	Er. S.C. Mishra,	SE, RW circle, Bhubaneswar
17.	Er. Nandulal Ghadei	EE, RW Dvn., Balasore-I
18.	Er.Saroj Ranjan Nayak,	EE, RW Dvn., Balasore-II
19.	Er. Achyutananda Das	EE, RW Dvn., Jaleswar
20.	Er. Bijaya Kumar Das	EE, RW Dvn., Bhadrak-II
21.	Er. Deba P Dash,	EE, RW Dvn., Kendrapara-I
22.	Er. Nalinikanta Senapati,	EE, RW Dvn., Kendrapara-II
23.	Er. A.U.N. Subudhi ,	EE, RW Dvn., Jagatsinghpur
24.	Er.Anadi Charan Sahoo,	EE, RW Dvn, Puri
25.	Er. Trilochan Debata	EE, RW Dvn, Nimapara
26.	Er. Pradeep Kumar Jena	EE RW Dvn., Ganjam-II
27.	Er. Santosh Kumar Samal,	EE, RW Dvn., Jajpur-I
28.	Er.Lokanath Mishra	EE, RW Dvn. Jajpur-II (Jaraka)
29.	Er.A.K.Mishra	Dy.EE, RW Sub-Dvn., Tangi
30.	Er.Hrushikesh Baral	AEE
31.	Er.Sankhali Behera	AEE. RW- Ranpur, Nayagarh
32.	Er.P.K.Bal	AEE, RW Sub-Dvn, Sow

Sl. No.	Name	Designation
TPQA		
33.	Sri R.R.Chaoudhury	MD, Arkitechno Pvt. Ltd.
34.	Er. Saroj Kumar Dash	Project Manager, TPQA
35.	Er.S.K.Bhanja	DPM, TPQA
36.	Er.D.Prusty	DPM, TPQA
37.	Er.M.Samantaray	DPM, TPQA
38.	Er.J.K.Maharana	DPM, TPQA
39.	Er.B.P.Mohanty	DPM, TPQA
40.	Er.B.B.Tripathy	DPM, TPQA
41.	Sri R.L.Sahu	TPQA
42.	Sri Jayanta Ku Sahoo	TPQA
Contractor/Agency		
43.	Sri Binayananda Mohanty	Contractor
44.	Sri Harekrushna Panda	Contractor
45.	Sri Suresh Kumar Nayak	Contractor
46.	Sri Manoranjan Kar	Contractor
47.	Sri Amresh Behera	Contractor