

Minutes of the Review Meeting on NCRMP works pertaining to Saline Embankments held at 9.00AM on 18th January, 2015 in OSDMA Conference hall.

A Review Meeting on NCRMP Saline Embankment works was held under the Chairmanship of Dr.Taradatt, IAS, Addl Chief Secretary, Revenue & DM Dept. and Managing Director, OSDMA at 9.00 AM on 18.01.2015 in the OSDMA Conference hall. The participants as in Annexure -1 attended the meeting.

Gist of Decisions:

Physical and financial achievements and targets agreed as follows: Monthly targets for different saline embankment packages as agreed as per the work plan are as below:

Rs in lakh

SI No	Name of Work	Name of Agency	Pkg. no. and Agt. Amount	Dt. of com/ Comp	Status up to Dec. (in Lakhs)	Target for Dec.	Achievement during Dec, 2014 (in Lakh)	Target for Jan, 2015 (in Lakh)
Aul Embankment Division								
1	Chasisava Saline Embankment from RD 00to 4.0KM(Package No.NCRMP/OR/AE D-01	Sri Ajit Kumar sahuo	Aggt No. NCB 01/ 2013-14 1545.24	2.12.13/ 1.06.15	971.60	150.00 Gate erecting 2no	176.96	150.00
2	Package- No.NCRMP/OR/AE D/03- Sasanapeta saline embankment	M/S OCC Ltd.	Aggt No. NCB 02/ 2013-14 1431.45	6.12.13/ 5.6.15	988.73	100.00 Gate erecting 1no	82.07	100.00
3	Package No.NCRMP/OR/AE D/04A- Rajnagar-Gopalpur (RD,8050 to 14050 mtr)	M/S OCC Ltd.	Aggt No. NCB 03/ 2013-14 1948.33	6.12.13/ 5.6.15	899.14	200.00 Gate erecting 1no	201.47	200.00
4	Package - No.NCRMP/OR/AE D/04B- Rajnagar-Gopalpur (RD, 15050 to 19050 mtr)	M/S OCC Ltd.	Aggt No. NCB 04/ 2013-14 1347.66	6.12.13/ 5.6.15	880.39	100.00 Gate erecting 1no	148.94	100.00

SI No	Name of Work	Name of Agency	Pkg. no. and Agt. Amount	Dt. of com/ Comp	Status up to Dec. (in Lakhs)	Target for Dec.	Achievement during Dec, 2014 (in Lakh)	Target for Jan, 2015 (in Lakh)
Mahanadi South Divsn								
5	Patua to Gadaharipur and Gadaharipur to Kalabedi (Package No.NCRMP/OR/MS D-01)	Sri Nirmal Kumar Swain	2388.63	6.12.13/ 5.6.15	1245.35	275.00 Gate erecting 2no	101.06	250.00 8 Nos of sluice to be completed
Berhampur IrriDivn								
6	Khairnala to Palibandha from RD 00km to 6.20KM (Package No. NCRMP/OR/BEID/02)	Balakrushna Mohanty	722.87	19.12.13/ 18.6.15	512.13	100.00	97.73	75.00 TPQA to check and submit quality assurance report for the work already executed.
Jagatsingpur Irri Division								
7	Bandar to Kathagadi (Package No.NCRMP/OR/JSD -01A)	Laxmidhar Mohanty	Aggt No.- NCB 01/ 2013-14 1875.57	21.12.13/ 20.6.15	935.73	200.00	132.15	300.00 Full quantity of Earth Work shall be completed
8	No.NCRMP/OR/JSD -01 B from Bandar to Kathagadi	Gangadhar Jena	Aggt No.- NCB 02/ 2013-14 2603.03	06.01.14/ 05.07.15	907.01	350.00	176.76	350.00 TPQA shall check the compaction quality, under compaction work shall be rejected.
Nimapara Irrigation Division								
9	Tandahara Singiripal Saline Embankment (Package No.NCRMP/OR/NM PD/08)	M/S Sarathi Engineering & Developer	719.85	16.12.13/ 15.06.15	573.18	75.00	123.49	75.00

SI No	Name of Work	Name of Agency	Pkg. no. and Agt. Amount	Dt. of com/ Comp	Status up to Dec. (in Lakhs)	Target for Dec.	Achievement during Dec, 2014 (in Lakh)	Target for Jan, 2015 (in Lakh)
10	ChotipadaBadaraula Saline Embankment (Package No.NCRMP/OR/NM PD/04	Gangadhar Jena	1145.11	16.12.13/ 15.06.15	420.19	150.00 Gate erecting 2no	31.87	175.00
11	Nagar Saline Embankment (Package No.NCRMP/OR/NM PD/01	Gangadhar Jena	1383.01	16.12.13/ 15.06.15	300.74	200.00	28.00	250.00
12	Keutajanga Embankment (Package No.NCRMP/OR/NM PD/02	Gangadhar Jena	1257.59	16.12.13/ 15.6.13	573.07	120.00 Gate erecting 2no	27.82	150.00
	Total		18368.34		9207.26	2020.00	1328.32	2175.00

After detailed discussion, the following observations are made:

- i. In respect of some of the packages, the agreed target for the month of Dec. has not been achieved.
- ii. Site information board must be fixed at each work site as per the format (Odia & English) given earlier and follow the Environmental & Social Management Framework at project sites.
- iii. Chief Engineer & BM, LMB should personally look into the matter to expedite the progress in all Divisions.
- iv. Use of vibrator roller/PRR for compaction of earth. In any case earth layer shall not be less than 22.50 cm. Under-compacted earth is liable for rejection of work.
- v. Bench mark pillars indicating level of embankment height and RD pillar to indicate the length of embankment should be fixed.
- vi. Volumetric measurement to be replaced by measurement by weight i.e. Portable weigh batcher should be used.

- vii 7. It is advised to use mechanical tampers/pneumatic rammers for slope compaction before taking of embankment slope protection work.
- viii 8. All Executive Engineers must achieve the agreed physical and financial targets during December so that substantial progress is achieved before onset of monsoon.

Meeting ended with vote of thanks to the chair and participants.



(Dr. Taradatt)
Addl Chief Secretary, Revenue & DM and
Managing Director, OSDMA

Participant List**Review Meeting on NCRMP- Saline Embankment Works**

Date:-18.01.2015 Time:-9.00 AM Venue:- OSDMA Conference Hall

Sl. No.	Name	Designation
1.	Er.G.C.Mangual	ED(P), OSDMA
2.	Sribhusan Sukla,	CGM & Nodal Officer, NCRMP ,OSDMA
3.	Er.S.K.Chatterjee,	Engineering Consultant, OSDMA
4.	Er.B.C.Majhi,	Procurement Specialist, OSDMA
5.	Er. Manoj Ku. Nayak	Engineering Consultant, OSDMA
6.	Sri Chinmaya Kabi,	GM(F&A), OSDMA
7.	Er. T.K.Mohanty,	DGM(P)-II, OSDMA
8.	Sri B.N.Mishra,	GIS Exp. & Env. Spl., OSDMA
9.	Sri K.C.Bisoi,	SC & SMS, OSDMA
10.	Sri Arabind Ray,	System Expert & MIS Specialist, OSDMA
11.	Sri Sudesh Kumar Sethi	CP, OSDMA
Water Resources Department		
12.	Er. Pitambar Panda	SE, WR, central Irrigation, circle, BBSR
13.	Er.Jatindra Kumar Pattnaik,	S.E, WR., Southern Irrigation Circle, Berhampur
14.	Er. Jugal Kishore Tripathy,	E.E., Aul Emb.Dvn
15.	Er.Chandeswar Behera	E.E., Jagatsinghpur Irr. Dvn.
16.	Er.Ashok Samal	EE., Mohanadi South Irrigation Dvn.
17.	Er.Sweta Kumar Jali,	E.E., Nimapara Irrigation Dvn
18.	Er. Bhaskar Ch. Dash	E.E., Berhampur Irrigation Dvn
19.	Er. Pratap Kumar Nayak	G.M., OCCL
20.	Er.P.C.Rath	Senior Manager, OCCL
21.	Sri Simanchala Das	Director (Mechanical), OCCL
22.	Er. Rajib Pandit	SDO, Huma Irrigation sub-division
23.	Er. A.K.Badjena	JE., Huma Section
TPQA		
24.	Sri Rajesh Ray Chaudhury	MD, Arkitechno Pvt. Ltd.
25.	Er. S.K.Dash	PM, TPQA
26.	Er.Laxmidhar Mallick	TPQA
27.	Er.Ashok Kumar Nayak	TPQA
Contractor/Agency		
28.	Sri Gangadhar Jena	Spl. Class Contractor
29.	Sri Lakhimadhar Mohanty	Spl. Class Contractor
30.	Sri Bijaya Kumar Rout M/s.-Sarathi Construction	Super Class Contractor